

Sub: Construction of 50 bedded five storied shelter for Urban Homeless (SUH) at Plot No. 817(RS), Mouza- Bankura, J.L. No. 211 within Bankura Municipality under NULM

This office has received a letter vide no.0080/VII-14 dated: 12.04.2019 from Bankura Municipality and a copy of letter of KARTIK SEN (contractor for the said work) regarding construction of 50 bedded shelter unit at Bankura Municipality. (copy enclosed in the C.P. side). Chiarman, Bnakura Municipality in his letter sought for necessary opinion from this end

It may be recalled that one 50 bedded four storied shelter unit was sanctioned in favour of Bankura Municipality by the Project Sanction Committee on 26.05.2017 with a Project Cost of Rs. 113.27 Lakh. After this approval the detailed design drawing was prepared by MED and after this detailed design & drawing, an estimate was prepared by MED which is more that the sanctioned project cost. After detailing of drawing this four storied shelter was extended up to five storied. For this revised work additional fund had been sanctioned from UD & MA Dept.. For this total work a work order had been issued for this work on 22.05.2017 to Mr. Kartick Sen.

From the letter of Mr. Kartik Sen it appears that after issuing of work order the said contractor intimated to the ULB repeatedly to give lay out of the work. After six month, as per discussion with S.E., E.E., A.E. of MED it was decided to do pilling in the said site for construction of SUH. After this agar pilling has been done on that site as per previous decision. After the load test it appears that the site is not suitable for five storied building. As per letter of KARTCIK SEN, it was instructed to the contractor to double the covered area of the building and to build up the building three storied. Although the terms & condition of work order was not included with these additional works

Now due to revision of building plan and for diversion of previous estimate the said contractor could not complete the work due to shortage of reinforcement bar. Accordingly the said contractor submitted a prayer to the Chairman for supply of additional reinforcement bar for completion of the construction work. As a result progress of work has been temporarily stopped.

In this connection no such previous correspondences are available at this end regarding revision of drawing design & estimate of the said work and no such communication has been made from MED as well as from concerned ULB. Also this office is not aware about repeated changes of nature of construction work.

Under these circumstances a detailed report is required from MED as an implementing agency of this sanctioned work as well as from Municipality. After proper examination of this matter and particular report from concerned Executive Engineer, MED, Superintendent Engineer, MED and final report from Chief Engineer, MED further decision may be taken in this regard.

Submitted for your kind information and further process.

Joint
Director
SUDA

Boomer U

PK put up in original file

SD
30.04/19

in

29/4/19

সুডা

NOTE SHEET

SUDA

Sub: Regarding construction of Shelter unit under the scheme Shelter for Urban Homeless (SUH) under DAY-NULM at Bankura Municipality

In reference to pre page it may be mentioned that a 50 bedded shelter unit was sanctioned in favour of Bankura Municipality by the Project Sanction Committee in its 6 th meeting on 26.05.2016 with a approved cost of Rs. 113.27 Lakh. A fund to the tune of Rs. 45.30 Lakh was released as 1 st instalment in favour of Bankura Municipality. Utilization Certificate is not till now.

It may be further mentioned that it was directed to Executive Engineer, Bankura Division, MED in the review meeting of SUH on 5th July, 2019 to submit a brief report regarding the present status of construction of SUH at Bankura Municipality and dispute regarding construction of SUH due to contractors' delay.

Now a letter vide no. MED/BKU/321/NULM-1/15 Pt-II dated: 10.07.2019 regarding present status of construction of 50 bedded five storied SUH building at Bankura Municipality. (Copy placed in the C.P. side)

It appears from the letter that work order issued for the aforesaid work on 22.05.2017 & the site had been made encroachment free on 22.09.2017. After that several correspondences had been mad with the agency to start the work. After that a prayer from the contractor regarding claiming enhancement of rate due to GST had been forwarded to Chairman Bankura Municipality from the Executive Engineer, MED, Bankura Division. After further correspondences with the contractor finally the work was started on 08.12.2017 by the concerned contractor. In reference to the consequences as mentioned in the point 8-12 of Executive Engineers' letter it appears that the work is stopped by the contractor at present. In his letter Executive Engineer, MED, Bankura Division recommended to the concerned Municipality that as the concerned agency or contractor did not take any initiation to resume the work, a penal action of contract will be imposed against the concerned agency on 04.07.2019. The work is stopped till this date.

Under these circumstances a letter may be sent to the Chairman, Bankura Municipality to take appropriate action as per recommendation of Executive Engineer, MED, Bankura.

Submitted for your kind consideration & further process.

Add Mission
Director, NULM

91.11.19 SUDA

Soumitra

S.D.
16.07/19

Handwritten
16/07/19

Pls discuss.

Discussed & appropriate action may be taken
taken from UCB end Intms regard.
submitted.

JF Direction
SUDA

S.D. S.M.

As proposed Date plan

Handwritten
A.M.

S.D.
18.07/19

19.7.19

A draft letter to Chairman, Bankura Municipality is placed in the C.P. Side for your kind perusal Submitted.

Adl. mission
Director, NULM

S. De. Samal

S.D.
01.08
19

71 signed

Ranabhai
01/08/19

Note No. #1

This file is created in continuation with the physical file no. SUDA-376/2019

Sub: Release of fund (2 nd installment) for construction of Shelter for Urban Homeless (SUH) under DAY-NULM in favour of Bankura Municipality

It may be mentioned that one 50 bedded shelter unit was sanctioned in favour of Bankura Municipality by the Project Sanction Committee of SUH with approved cost of Rs. 113.27 Lakh in its 6 th meeting.

As per DAY-NULM present guidelines the funding pattern of Central & State share is 60:40. So far 1 st instalment to the tune of **Rs. 45.30 Lakh** (Central: 27.18 Lakh & State: 18.12 Lakh) was released in favour of the Bankura Municipality on 19.07.2016. Due to site problem the aforementioned work was delayed and repeated change of design of foundation of building it was stopped. At present work is in progress (photographs attached in the C.P. side)

Now, the construction work is 50% in progress, at Bankura Municipality (photographs placed in the C.P. side). Now Utilization Certificate of 1 st installment of **Rs. 45.30 Lakh** has been received (copy enclosed) by this office in GFR 12C duly signed by the Chairman, Bankura Municipality (copy enclosed copy placed in C.P. side cp-2) and authenticated by Executive Engineer, Bankura Division, MED as per prevailing norms.

As per field implementation guidelines of SUH, 2 nd installment may be released after receiving of 70 % UC of 1 st installment. Here UC has been received 100 % from the aforementioned ULBs.

Now an amount of **Rs. 45.30 Lakh** (Central: 27.18 Lakh & State: 18.12 Lakh) amounts may be released in favour of the Bankura Municipality as **2 nd** installment of approved project cost for the settlement of the bills for construction of SUH as per filed implementation norms.

Submitted for your kind perusal.

02/01/2020 4:48 PM

SOURMEN DE
(SMM-WBSULM(NULM)(SUDA))

Note No. #2

FO to comment please.

03/01/2020 3:23 PM

JOLY CHAUDHURI
(AD DIR(SUDA))

Note No. #3

Please provide the present fund status of SUH component under NULM.

14/01/2020 6:21 PM

GOUTAM HORE
(FO(ACCT)(SUDA))**Note No. #4**

As per notes and orders

Fund position under different components of NULM placed in the file for due consideration please.

15/01/2020 2:05 PM

NETAI GHORAI
(CASHIER(ACCT)(SUDA))**Note No. #5**

Proposed amount may be released.

15/01/2020 5:22 PM

GOUTAM HORE
(FO(ACCT)(SUDA))**Note No. #6****Note # 1**

Amount of Rs. 113.27 lakh has been sanctioned for the construction of SUH at Bankura Municipality. The 1st installment of Rs. 45.30 lakh has been released and UC has been submitted in the GFR 12C duly signed by the Chairman, Bankura Municipality (copy enclosed copy placed in C.P. side cp-2) and authenticated by Executive Engineer, Bankura Division, MED. Pics. on the progress of construction has also been submitted.

FO, SUDA has endorsed the proposal for release.

We may now release 2nd installment of Rs. 45.30 lakh for the Project if approved.

18/01/2020 6:00 PM

JOLY CHAUDHURI
(AD DIR(SUDA))**Note No. #7**

07/02/2020 2:58 PM

DEBARATI DATTA GUPTA
(DIR(SUDA))

Note No. #8

11/02/2020 9:42 AM

SUBRATA GUPTA
(PRSECY(UDMA))

Note No. #9

Approved

12/02/2020 8:21 AM

FIRHAD HAKIM
(MIC(UDMA))

Note No. #10

12/02/2020 10:24 PM

SUBRATA GUPTA
(PRSECY(UDMA))

Note No. #11

13/02/2020 2:11 PM

DEBARATI DATTA GUPTA
(DIR(SUDA))

Note No. #12

Please process for release of payment.

13/02/2020 5:20 PM

GOUTAM HORE
(FO(ACCT)(SUDA))

সুডা

NOTE SHEET

SUDA

Copy of notes & orders extracted from E-File No.SUDA-14012(14)/30/201920-NULM SEC(SUDA)-SUDA (Computer No.250977) & SUDA-14012(14)/18/2020-NULM SEC (SUDA)-SUDA (Computer No.306094) may kindly be seen.

As approved, to release the fund in favour of Halisahar and Bankura Municipality towards Construction of Shelter for Urban Homeless (SUH) – NULM, two nos. of transfer advices amounting to Rs.24,15,000/- (Rupees Twenty Four Lakh Fifteen Thousand) only and Rs.22,67,000/- (Rupees Twenty Two Lakh Sixty Seven Thousand) only are prepared and placed herewith for signature of Finance Officers, SUDA please for transmission of the same to the State Bank of India, Salt Lake, Sector-I branch.

Finance Officer

(PAB)

08-09-2020

08,09.2020

08/09/20



NOTE SHEET



As per notes and orders from E-File No. SUDA-14012(14)/30/2019-NULM SEC(SUDA)-SUDA (Computer No. 250977)

Fr. SUDA
Director, SUDA
2
P.O. (P.A.)

As approved by Pr. Secretary of UD & MA Dept & Director, SUDA, to transfer the fund in respect of construction cost under SUH of NULM, a transfer Advice amounting to Rs. 45,30,000.00 (forty five lakh thirty thousand) only have been prepared and placed herewith for signature of Director, SUDA & Finance Officer, SUDA please for onward transmission to state Bank Of India, Salt lake Sec-1 Branch for electronic transfer of funds.

Pr. Secretary
24.02.2020

Y. H. S.
17.02.2020

18/2/2020

20

Fr. SUDA

memorandum prt to be signed.

Pr. Secretary
19.02.2020

18/2