

Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB: **Bongaon Municipality**

Status as on **31.01.2017**

Amount Rs. In Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency)	Others cost (Cost of Utensiles & Furniture etc.)	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved (Photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days (As per Bar Chart Dated- 31.07.2017)	36.43	12.14	48.57		Photograph enclosed	Site Changed. Previous location (Milan Pally, Pallyshree, Ward No-19) & Present location (Champaberia Ward no.- 07)

Ch. Anis



Chairman
BONGAON MUNICIPALITY
Bongaon Municipality

CONST. OF SUH BUILDING UNDER DAY-NULMI AT COOCH BEHAR

Name of the
ULB: COOCH BEHAR MUNICIPALITY

Status as
on: 09.03.17

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensils & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	7/31/2015	106.45	16.57	6.02	123.02	18/01/2016	30/04/17	64.76	30.86	95.62	Rs. 42.67	Roof completed for all the floors. Internal plaster for ground floor, first floor and second floor completed. Brick work in third floor in progress. Tender uploaded for electrification work (3rd Call). Financial evaluation done. Work order will be issued shortly.

Sub-Assistant Engineer
Cooch Behar Municipality
Cooch Behar
09/03/17

Executive Officer
Cooch Behar Municipality
Cooch Behar
09/03/17

Chairperson
Cooch Behar Municipality
Cooch Behar
09/03/17

Executive
MEDO, Cooch Behar Division
Govt. of West Bengal

Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB :

Durgapur Municipal Corporation

Status as on 08.03.2017

Amount Rs. in Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With)	Others Cost (Cost of Utensiles &)	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved in
									Central	State	Total		
Urban Shelter within DMC site at Muchipara, Bidhanagar, Durgapur	50-persons	06.09.2014 vide memo no. SUDA-23/2014/15 48 (1) dt. 06.09.2014	103.56 lakhs	16.40 lakhs	6.02 lakhs (Total O & M Cost for five year= 30.10 lakhs)	150.05 lacs (GDI= 112.46 and GOWB= 37.59)	20.05.2016 as NDC received from ADDA vide memo no. ADDA/DGP /PC 410/1415/1 0085 dt. 20.5.2016	31.03.2017	35.99 lakhs	12 lakhs	47.99 lakhs	44.62 lakhs	Work in progress 80% 95%

[Signature]
09.03.17

Durgapur Municipal Corporation.

[Signature]
Sunder & Co

1008. LUGHEST

[Signature]
Finance Officer
Durgapur Municipal Corporation

[Signature]
Commissioner
Durgapur Municipal Corporation

EXECUTIVE ENGINEER
MANISOL DIVISION, M. E. DTE.

GOVT. OF W. B.

[Signature]
8/8/17

Format for Monthly status of SUH, A component under DAY-NULM

Name of ULB : **Chandernagore**

Status as on : **07-02-2017**
Amount Rs. in Lakh.

Location of Shelter	Capacity of each Shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% contingency) a	Other Cost (Cost of utensils & Furniture etc) b	O & M Cost per year	Total Project Cost (a + b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure incurred	Physical Progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
KUTHIR MATH, CHANDER NAGORE	50	16-12-2015	106.06	8.71	6.02	114.76	15-11-2016	15-12-2017	36.23	12.08	48.30	-	Ongoing




 Mayor
 Chandernagore Municipal Corporation

Format for Monthly Status of SJA - 3 component under DAY-NULM

Name of the UJ: Durgam Municipal Corporation

Serial No: 10.1.2017

Amount Rs. in Lakhs

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency)	Other Cost (Cost of furniture, etc.)	O&M Cost per year	Total Project Cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph)
									Central	State	Total		
Urban Shelter within Civil site at Muchhoara, Sidhanagar, Durgam	50-persons	06.09.2014 vide memo no. SUDA-23/2014/15 dt. 06.28.2014	103.56 lakhs	15.40 lakhs	6.02 lakhs (Total O & M Cost for five years = 30.10 lakhs)	150.05 (GOI = 132.45 and GOWB = 17.59)	20.05.2015 as NOC received from ADDA vide memo no. ADDA/DSP/PC 410/1415/1 0085 dt. 20.5.2015	Work in progress	35.99 lakhs	12 lakhs	47.99 lakhs	44.62 lakhs	85% 261.

Tapan Kumar Dasgupta
16/11/2017
Asstt. Engineer
ASANSOL DIV. M. E. DTE

Monal
16/11/2017
ASSISTANT ENGINEER
ASANSOL DIVISION, M. E. DTE
GOVT. OF W. B

Assistant Municipal Corporation
Durgam Municipal Corporation

Commissioner
Durgam Municipal Corporation

16/11/2017
EXECUTIVE ENGINEER
ASANSOL DIVISION, M. E. DTE
GOVT. OF W. B

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB: Jalpaiguri Municipality

Status as on January 2017

Amount Rs. In Lakh

Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency) (a)	Other Cost(Cost of Utensils& Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion	Total Expenditure incurred			Physical progress achieved in details(Photograph annexed if applicable)
								Central	State	Total	
50	31/07/2015	Rs.84,70,670 (Civil Works)	NIL	NIL	Rs.84,70,670	04/01/2016	28/02/2017	36.61	12.20	48.81	2 nd R.A Bill Rs.29.15 2 nd floor roof Casting Completed.

1) Sanctioned amount: 122.04lacs, 2) Estimated Cost: 8470670.00/-, 3) Tender Amount: 8468129.00/-, 4) Contractual Percentage: 0.03% Less, 5) Tender No: WBMAD/JM/CH/e-NIT-05(3rd Call)/2015-16 Dated:14/09/2015

Sub- Assistant Engineer

Jalpaiguri Municipality

Jalpaiguri

Municipal Engineering Directorate

Executive Engineer

Jalpaiguri Municipality

Chairman

Jalpaiguri

Jalpaiguri Engineering
Jalpaiguri Division, M.E.Die.
Govt. of West Bengal

Format for Monthly status of SUH,a component under DAY-NULM

Name of the ULB:- Nabadwip Municipality

Status as on Nov-16

Amount Rs. in Lakh

Location of the Shelter	Capacity of each shelter(Beds)	Date of approval by PSC	Civil & Electrification cost (with 3% contingency)	Others cost (Cost of utensiles & Furniture etc)	O & M cost per year	Total project cost (a+b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure incurred	Physical progress
									Central	State	Total \		
Pratulanagar, Ward No-24	50	19/06/2015	105.43 Lakh	8.71 Lakh	30.10 Lakh	121.93 Lakh	30-11-2016	31/12/2016	78.414	40.076	118.45	83.18.124	99%

S. S. S.
22/11/2016
Assistant Engineer
Nadia Division
M.E.Dte., M.A.Deptt.
Govt. of West Bengal

S. S. S.
22/11/16
Executive Engineer
Nadia Division M.E. Dte.
Deptt. of M.A. W.B.

S. S. S.
Chairman
Nabadwip Municipality
Nabadwip Municipality



০/৫



রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ

“ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA-23/2014(MPR)/ ২২৪৩

27.12.2016

ক্রমিক নং

তারিখ

To : The Under Secretary
to the Govt. India,
MoHUPA (UPA Division)

Sub: Shelters functional with the support of funds other than DAY-NULM


Ref letter memo no: N-11028/8/2014-USD-FTS 11611 dated: 21.12.2016

Madam,

I do here by submit the details of Shelters functional with the support of funds other than
DAY-NULM as per prescribed format with reference to your letter.

(Encl: as stated)

Yours faithfully,


Director SUDA

& Mission Director, WBSULM

দূরভাষ : ২৩৫৮ ৬৪০৩ / ৫৭৬৭, ফ্যাক্স : ২৩৫৮ ৫৮০০

Tel : 2358 6403/5767, Fax : 2358 5800, E-mail : wbsudadir@gmail.com

Account Section : 2358 6408

No. N-11028/8/2014-USD-FTS 11611
Government of India
Ministry of Housing & Urban Poverty Alleviation
(UPA Division)

Nirman Bhavan, New Delhi.
Dated: 08.12.2016

JD (20)
SM (25)
20/1
30/10/17

To

The Mission Director (DAY-NULM)
All States/UTs



Subject: City-wise expenditure made under Scheme of Shelters for Urban Homeless (SUH) component of Deendayal Antyodaya Yojana- National Urban Livelihoods Mission (DAY-NULM)- regarding.


Sir,

I am directed to inform that Vide its Order dated 11-11-2016 in Writ Petition (C) No. 55 of 2003 and 572 of 2003 in the matter of E.R. Kumar & ANR. Vs Union of India & ORS, Hon'ble Supreme Court has directed for constitution of a Committee chaired by Mr. Justice Kailash Gambhir, retired Judge, High Court of Delhi and having Joint Secretary, M/o HUPA and an officer serving or retired from the Delhi Judicial Service to be nominated by the Chief Justice of High Court of Delhi as members. The Committee shall cause physical verification of the available shelters for urban homeless in each State/ UT, whether the shelters are in compliance of the SUH guidelines, find out reasons for slow progress. A copy of the Order is enclosed.

2. The Committee may require **City-wise expenditure made on construction, refurbishment and maintenance of Shelters under SUH**. It is therefore requested to furnish a report on the same in the format (enclosed) to this Ministry latest by 14.12.2016. You may also email a copy of the report on: sousd12345@gmail.com and ravi.nulm@gmail.com.

Encl: As above.

Yours faithfully,


(Jasleen Kaur)

Under Secretary to the Govt. of India
Tel fax: 23060484

Format for submission of City-wise Expenditure made under Scheme of Shelters for Urban Homeless (SUH) component of Deendayal Antyodaya Yojana- National Urban Livelihoods Mission (DAY-NULM)

Name of the State/UT				
Name of the City/ULB				
Type of Shelter	New Construction	Refurbishment	O&M only	Total
Number of shelters sanctioned				
Over all amount spent as on 30.11.2016 (including State Share) Rs. in Lakh				

SMM (S/PSI) 22/12/16
22/12

No. N-11028/8/2014-USD-FTS 11611
Government of India
Ministry of Housing & Urban Poverty Alleviation
(UPA Division)

Nirman Bhavan, New Delhi.
Dated: 21.12.2016

To
The Mission Director (DAY-NULM)
All States/UTs

Subject: State-wise shelters functional with the support of funds other than Deendayal Antyodaya Yojana- National Urban Livelihoods Mission (DAY-NULM)- regarding

Sir/Madam,

As you are aware that Hon'ble Supreme Court constituted Committee Chaired by Mr. Justice Kailash Gambhir, (Retd), High Court of Delhi and having Mr. Neeraj Kumar Gupta a retired officer of Delhi Higher Judicial Service and Joint Secretary, M/o HUPA as members is to cause physical verification of the available shelters for urban homeless in each State/ UT, whether the shelters are in compliance of the SUH guidelines, find out reasons for slow progress.

2. In view of the above, the present status of shelters sanctioned and functional in the state under DAY-NULM may kindly be confirmed.

3. The Committee may also require **State-wise shelters functional with the support of funds other than DAY-NULM**. It is therefore, requested to furnish a report on the same to this Ministry latest **by 27.12.2016** in the following format:

S. No.	Name of City	Name of Shelter/ location of shelter	Capacity of Shelter

4. You may also email a copy of the report on: sousd12345@gmail.com and ravi.nulm@gmail.com.

Yours faithfully,


(Jasleen Kaur)
21/12/16

Under Secretary to the Govt. of India
Tel fax: 23060484

State-wise shelters functional with the support of funds other than DAY-NULM

S. No.	Name of City	Name of Shelter / location of shelter	Capacity of Shelter
1	Asansol MC	Kalyan Nagar, RCH Health Administrative Unit, Near Usha Gram Girls School, T.T. Road, Asansol, Burdwan	68 inmates
2	Kolkata MC	Homeless population (RAS) - Ghalib Street, Labor Quarter, G-Block, Bagbazar, Kolkata	40 inmates
3	Kolkata MC	Homeless population (RAS) - 19B, Chetla Hat Road, Kolkata-27	40 inmates
4	Kolkata MC	75/1, Beliaghata Main Road, Kolkata-10	200 inmates
5	Kolkata MC	One storied building completed by surrounded by boundary wall. All the rooms well furnished. Infrastructure ready for commencement.(188/3, Bhupen Roy Road, Behala, Kolkata-700034)	50 inmates
6	Kolkata MC	2nd floor of two storied well furnished building will be used on rental basis for this Shelter.Infrastructure ready for commencement. (42, Ramesh Mitra Road, Kolkata-700025)	56 inmates
7	Kolkata MC	Self contained residential flat at Gr. Floor of the building.Infrastructure ready for commencement. (E-2, Picnic Park, 196 Picnic Garden Road, Kolkata-39, Near by Bondel Gate, Ballygunge Rail Station)	32 inmates
8	Kolkata MC	1 storied building completely surrounded by boundary wall. 1 hall room. 3 bathrooms and 1 toilets (Amader Bari, 63, Rafi Ahmed Kidwai Road, Kolkata-16)	40 inmates
9	Kolkata MC	Well furnished beautiful 4 storied building covering entire Ground. 1st, 2nd,3rd floor & roof infrastructure ready for immediate effect. (103/E/1 Jagirghat Road, Kol.-63, Police Station-Thakurpukur)	40 inmates
10	Kolkata MC	Floor area 1000 sq. ft. & b) 200 sq. ft. for recreational facilities etc. Electricity and water connection are available, Toilets and bathrooms are also available and three big rooms in the ground floor, with four toilets and bathrooms. (West Chowbagha PS-Tiljala, Kolkata-700105, ward No.-108.)	40 inmates
11	Kolkata MC	Three storied building, Electricity water, and communication facilities very good. Carpet area is more than 1100 sq. ft. covering four rooms, three toilets and bathroom, covered baranda passage & open space. (22, Kabi Sukanta Sarani, Kolkata-700085.)	40 inmates
12	Kolkata MC	Three storied building, proposed shelter would at 2nd floor.(1/5, Raja Dinendra St. Kol-9)	40 inmates
13	Howrah MC	Two storied building, covering both ground & 1st floor. (122/1, Naskar Para Road, Ghosuri, Howrah-711107)	40 inmates

S. No.	Name of City	Name of Shelter / location of shelter	Capacity of Shelter
14	Howrah MC	107/2, Noor Mohammed Munshi Lane. Tikiapara, Howrah-711101	40 inmates
15	Howrah MC	39/1, Aftabuddin Munshilane Belilious Road, Tikiapara, Howrah-711101	40 inmates
16	Kolkata MC	Carpet area more than 1000 sq. ft. ground floor, covering four rooms and I Pivy-cum-bathroom (Z-3/150/E, Dr. A. K. Road, Kolkata-700044)	40 inmates
17	Kolkata MC	Well furnished beautiful two storied building covering entire Ground and room in 1st Floor (Shibrampur Bye Lane, Sarsuna, Near Corporation Bazar, P.S. - Sarsuna, Kol-61)	40 inmates
18	Kolkata MC	15/A, Adharchandra Das Lane, Kolkata-700067	56 inmates
19	Kolkata MC	Two storied building half portion of 1st floor (J-108/H, Sardar Para, Ramnagar Lane, PO & PS - Garden Reach.)	40 inmates
20	Kolkata MC	Three storied building entire ground floor, covering 3 rooms with toilet covered verandah part of 2nd floor with one room and toilet & covered roof. (5/18, Viveknagar Jadavpur, Kol-75)	35 inmates
21	Kolkata MC	Well furnished beautiful one storied building covering entire Ground and room in 1st floor, Covered Area more than 1258 sq. ft. (3F/1J, Gagan Sarkar Road, Kolkata-10.)	40 inmates
22	Kolkata MC	It is a one storied building completely surrounded by boundary wall (33/7, Murari Pukur Road, Kolkata-700067	80 inmates
23	Kolkata MC	Three storied building. Proposed shelter would be at 2nd & 3rd floor. (3, Kasai Basti 1st Lane, Kol-11)	80 inmates
24	Kolkata MC	It is a two storied building, covering three bed rooms, one Pivy-cum-bathroom, one Kitchen, one dinning (51/1, K.M. Naskar Road, Ward-97, Kolkata-700040)	40 inmates
25	Kolkata MC	It is a three storied building compltely surrounded by boundary wall. (5/2, Guru Ostagar Lane, Kolkata-700006)	40 inmates
26	Asansol MC	It is a two storied building completely surrounded by boundary wall and proposed shelter is situated at the ground floor 3, fooms +2 toilets + bathrooms + Kitchen + two varandas, running water facility electric connection suffucuet lights & fans etc. adequate for setting up shelter (Holding No.67/283, Radhanagar Road, Asansol, ward No.47, Beside S.B.I.)	40 inmates

S. No.	Name of City	Name of Shelter / location of shelter	Capacity of Shelter
27	Kolkata MC	It is a three storied building. Area of 3rd floor approx 1915 sq. ft. along with two toilets running water and electric connection (4, Tiljala Road, Kolkata-39)	40 inmates
28	Kolkata MC	It is three storied building completely surrounded by boundary wall (29/2, Topsia Road, Kolkata -46 in KmC Ward No-59)	40 inmates
29	Howrah MC	It is a two storied building (Kona, Tetultala, PS-Liliah, Howrah, HMC Ward-50)	40 inmates
30	Kolkata MC	The building situated is 1st floor. (H/49/B, Gulam Abbas Lane, Kolkata-24)	35 inmates
31	Kolkata MC	It is a four storied building. One Hall room 900 Sq. ft. common passes 116 Sq. Ft. two bathrooms (1/6, Raja Dinendra Street, Kolkata-700009)	40 inmates
32	Howrah MC	Single storied building, more than 1000 sq. ft. as per HMC report with pump water and tubewell & 2 toilets (House of Jogomaya Acharya, Jagacha, P.O.-GIP Colony, P.S.-Jagacha, Howrah-711112.)	40 inmates
33	Asansol MC	4 Bedrooms, 2 Toilets, 1 Storeroom, 1 Varanda with electricity & Municipal water connection (39, Shree Pally, P.O.-Asansol, South Asansol)	40 inmates
34	Kolkata MC	Two storied building, 1st floor and roof will be used, 5 rooms, 2 toilets & 2 rooms & 2toilets and 1 kitchen with electricity & water facility(39/1D, South Sinthi Road, Kolkata-700050)	60 inmates
35	Kolkata MC	2 Storied building, Shelter at the 1st Flr. Covering 1200 Sq. Ft. (16, Indra Biswas Road, P.O. Belgachia, Ward No. 5, Kol-37)	40 inmates
36	Howrah MC	38/9 Danesh Sk. Lane (Andul Road) P.O. - Danesh Sl. Lane, P.S. Shivpur, Howrah	40 inmates
37	Howrah MC	House of BikiRana& Others, Nepali Para, Ward No.45, South Thana Nepali Para, Post Office - Danesh Sk. Lane, P.S. - Sakrail, Howrah	41 inmates
38	Asansol MC	Kumar Pur Near Monoj Cinema Hall, Asansol	40 inmates
39	Kolkata MC	KMC Building, Boro 8, Northern Park, Kolkata	40 inmates
40	Kolkata MC	74-N, Sultan Alam Road, Kolkata-33	40 inmates
41	Kolkata MC	35, Naskar Para Road, PaschimPutiari, Haridebpur, Kolkata-82	40 inmates
42	Kolkata MC	33/1c/2, Pulinkhatik Road, 2nd Floor, Kolkata-15	40 inmates
43	Kolkata MC	157/ B, Dr. G.S. Bose Road, Kolkata-700039	40 inmates

(B)
(4)

Status of Shelters Sanctioned and functional in West Bengal under the scheme Shelter for Urban Homeless (SUH) under DAY-NULM

Type of Shelter: New Construction

Sl No.	Name of ULB	No. of shelter Sanctioned	Present Status	No. Shelter Functional
1	Haldia	1	Functional	1
2	Krishnanagar	1	Construction work is completed; will be functional soon	-
3	Nabadwip	1	Construction work is completed; will be functional soon	-
4	Coochbehar	1	Construction work is in Progress (80%)	-
5	Durgapur	1	Construction work is in Progress (60%)	-
6	Jalpaiguri	1	Construction work is in Progress (40%)	-
7	Bongaon	1	Construction work is in Progress (40%)	-
8	Howrah	2	Construction work is in Progress for one shelter and Tender Procedure initiated for the other	-
9	Chandernagar	1	Work order is placed for construction	-
10	Barrackpore	1	Tendering stage	-
11	Hailsahar	1	Tendering stage	-
12	Berhampore	1	Tendering stage	-
13	Asansol	4	Tendering stage	-
14	Habra	1	Tendering stage	-
15	Bankura	1	Tender Procedure initiated	-
16	Bhatpara	1	Tendering stage	-
17	Uttarpara-Kotrang	1	Tendering stage	-
18	Englishbazar	1	Tendering stage	-
19	Titagarh	1	Tender Procedure initiated	-
Total=		23		1



HOWRAH MUNICIPAL CORPORATION

4, MAHATMA GANDHI ROAD, HOWRAH-711 101

☎ 033 2638 3211/12/13 ☎ 033 2641 0830

Visit us www.hmc.org.in

Engineering Department

Received through
S.P. e-mail
28.12.16

Memo No.: ED/ S&D / 57 / 2016-2017

Date: 29/11/2016

To,

The Director SUDA,
"ILGUS BHAVAN", H-C Block, Sector-III,
Bidhannagar, Kolkata- 700106


Sub. : Status Report of Construction of Shelter for Urban Homeless (SUH) under DAY-NULM

Sir,

This is to inform you that the Status Report for one 50 bedded Shelter for Urban Homeless (SUH) under DAY-NULM in Howrah Municipal Corporation at 9, Koipukur Lane is being placed for your kind perusal.


Thanking You.

Yours Sincerely,


Commissioner

Howrah Municipal Corporation

Memo No.: ED/ S&D / 57(1-3)/ 2016-2017



N. Chatterjee IAS
Commissioner H.M.C. &
Secretary to the Govt. of West Bengal

Copy to:

1. Hon'ble Mayor, H.M.C
2. Executive Engineer, MED, Hooghly
3. Office Copy


Commissioner

Howrah Municipal Corporation


N. Chatterjee IAS
Commissioner H.M.C. &
Secretary to the Govt. of West Bengal

Monthly status of SU/H, a component under DAY-NULM

Amount Rs in Lakhs.

[illegible]

Commissioner
H.M.C.

M. Chatterjee IAS
Commissioner H.M.C. &
Secretary to the Govt. of West Bengal

Office of the Bongaon Municipality

BONGAON, NORTH 24 PARGANAS.

Nankar Addhya



BONGAON MUNICIPALITY
2004688

Memo no B.M. 2522

Dated : 17.10

Executive Engineer
North 24 Parganas Division
Central Engineering Directorate
Bose Rd. (2nd floor) Barasat, North 24 Parganas
Pin - 700124

**Sub: Submission of Monthly Status of SUH with site Photograph
submitted under DAY-NULM for the month of November, 2016.**

The undersigned is sending the monthly Status of SUH with site Photograph, a component under DAY-NULM for the month of November, 2016.

You are requested to take necessary action from your end.

Thanking you,

Yours faithfully



[Signature]

Chairman

Bongaon Municipality

Chairman

BONGAON MUNICIPALITY

As stated above

Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB:

Bongaon Municipality

Status as on

30.11.2016

Amount Rs. In Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electric Cost (With 3% Contingency)	Others cost (Cost of Utensiles & Furniture etc.)	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved indetals (Photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days (As per Bar Chart Dated- 31.07.2017)	36.43	12.14	48.57		Photograph enclosed	Site Changed. Previous location (Milan Pally, Pallyshree, Ward No-19) & Present location (Champaberia Ward no.- 07)



Swapan Kumar Biswas
19/12/16
SWAPAN KUMAR BISWAS
Sub-Assistant Engineer
Bongaon Municipality

Chairman
Bongaon Municipality
CHAIRMAN
BONGAON MUNICIPALITY



Office of the
Asansol Municipal Corporation
Asansol:: Burdwan.

Memo No _____
To _____

Date _____

G. Mitra & Associat,
86, Haridas Dutta Road,
P.O. Jaynagar, Dist. 24 Pgs. (S)
Contact No. 9831135947/ 9051496121.

SMM (S&S)

S.D.
B. 12/16

17/11/16
17/11/16

Sub : Work order for Soil investigation work at proposed sites for construction of 4 Nos. sites of 4 storied building for shelter for urban homeless under NULM Scheme at Asansol Municipal Corporation area. (Annexure-A enclosed).

Ref : Quotation Notice No:-Q-156/PW/Eng/2016 Dated. 16/08/2016.

Quoted Rate : Rs. 1, 00,000.00 for each site X 4 Nos..

Quoted Amount : Rs. 4, 00,000.00

On behalf of the Asansol Municipal Corporation the undersigned is hereby pleased to inform you that the negotiation rate offered by you on 22/09/2016 at Rs. 1,00,000.00 (Rupees One lakh five) only for each site has been accepted inclusive of all taxes and other charges, you are therefore requested to start the job from _____ and complete the work within 15 days.

He is required to perform formalities of contract by executing agreement within three days on purchasing duplicate tender paper from this office failing which the order shall stand cancelled.

The total Security deposit will be deducted from the bill as per rules of this office. 1% (one percent) cess will be deducted from the Bill as per order of Govt. of West Bengal in addition to other taxes as applicable.

Name of the works	Quantity	Quoted Rate	Quoted Amount
Soil investigation work at proposed sites for construction of Four(4) nos. sites of 4 storied building for shelter for Urban Homeless under NULM Scheme at Asansol Municipal Corporation area. (Annexure-A enclosed). Description of work :- 1. Sinking of at least two bore holes of dia 150 mm to 200 mm dia at selected location to a depth of 30 meter below G.L. in normal soil/ rock cutting as the case may be. 2. Carrying out standard penetration test (SPT) at an interval of 1.50 m or change of strata which ever is earlier. 3. Collection of disturbed / representative sample of soil. 4. Collection of undisturbed samples of soil at 3.00 meter interval. 5. Essential laboratory test to be carried out following IS2720 and its part and other I.S. code if required. The soil investigation report should indicate soil profile, type & depth of foundation to be adopted with all supporting calculation of bearing capacity and settlement and the same soil investigation Report should be submitted by authenticating by reputed Govt. Engineering Institution.	4 Nos. of site.	Rs. 1,00,000/- for each site	Rs. 4,00,000/-


sd/-

Secretary
Asansol Municipal Corporation


Memo No 1007/10/PW/208/16 Dated 11/11/16

Copy forwarded for information and taking necessary action to:-

- 1) Mayor, Asansol Municipal Corporation.
- 2) Commissioner, Asansol Municipal Corporation.
- 3) Director, SUDA, NULM Cell
- 4) Chief Engineer, AMC
- 5) Superintending Engineer, Asansol Municipal Corporation.
- 6) Executive Engineer, MED
- 7) Manager, MIS & ME, NULM
- 8) A.E. AMC
- 9) SAE, AMC
- 10) RO, AMC


Secretary, 11/11/16

Asansol Municipal Corporation
Secretary

 Asansol Municipal Corporation





Govt. of West Bengal

OFFICE OF THE EXECUTIVE ENGINEER
EAST MIDNAPORE DIVISION
MUNICIPAL ENGINEERING DIRECTORATE
MUNICIPAL AFFAIRS DEPARTMENT

P.O.- Tamluk, Nimtala More, Salgachhia, Word No.-17, Tamluk, Purba Medinipore. PIN- 721636, Phone & Fax: (03228)-263360.

Memo no. – MED/MID(E)/ 553 /UH-1/15

Date – 04.11.16

From: The Executive Engineer,
East Midnapore Division,
M. E. Directorate,
Tamluk, East Midnapore.

To: The Chief Engineer,
Municipal Engineering Dte.,
Bikash Bhavan, 1st Floor, South Block,
Kolkata – 700 091.



Handwritten signature and initials: "Add. no (Housing)" and "Sd/-"

Sub: Submission of **Monthly Status Report** for Shelter for Urban Homeless under **Day-NULM** programme within Haldia Municipality as on 02.11.2016.

Ref: Memo no. 5086/HM/2016, dated- 03.11.16 of The Chairman, Haldia Municipality.

Sir,

I am to forward here with two sets of above for NULM programme within Haldia Municipality, duly verified and countersigned by this end for taking further necessary action please.

Thanking you,

Enclosed:
As stated.

Yours faithfully,

Sd/-

Executive Engineer,
East Midnapore Division,
Tamluk, East Midnapore.

Memo no. – MED/MID(E)/ 553 (2) /UH-1/15

Date – 04.11.16

Copy forwarded to-

1. The Superintending Engineer, South Circle, M.E. Dte., Khargapur, West Midnapore with one set of enclosure.
- ✓ 2. The Director, SUDA with one set of enclosure.
3. The Chairman Haldia Municipality



Handwritten signature and date: "Sd/-" and "04/11/16"

Executive Engineer,
East Midnapore Division,
Tamluk, East Midnapore.
Executive Engineer,
East Midnapore Division
(Tamluk) Tamluk
Govt. of West Bengal

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 02.11.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobarttychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	55.104	100% (Construction Part)
									27.86	18.58	46.44		
									64.76	30.88	95.64		

Signature
Assistant Engineer,
East Midnapore Division
(M.E. Die.) Tamruk
Govt. of West Bengal

Signature
Executive Engineer,
East Medinipur Division
(M.E. Die.) Tamruk
Govt. of West Bengal



Signature
Chairman
Haldia Municipality
Chairman
Haldia Municipality

**GOVT. OF WEST BENGAL
OFFICE OF THE EXECUTIVE ENGINEER
COOCH BEHAR DIVISION
MUNICIPAL ENGINEERING DIRECTORATE
DEPARTMENT OF MUNICIPAL AFFAIRS**

P.O & Dist.- Cooch Behar. PIN - 736101.

Phone: (03582) 230743, E-Mail: coochbehardivnmed@gmail.com

Memo No. ME / COB/ / NULM-2/15, Pt.I

Date: 02.11.2016

From:- Executive Engineer,
Cooch Behar Division,
M.E. Directorate.

To :- The Chief Engineer,
Municipal Engineering Directorate,
Bikash Bhavan, 1st Floor,
Salt Lake City, Kolkata – 700 091.



Add. not showing
[Signature]
22/11/16

Sub:- Submission of Monthly Status Report for “ Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM as on 31st October’2016 under Cooch Behar Municipality.

Ref No.- Chairperson’s letter Memo No. PHE /1577 / 16, Dated-02.11.2016

Sir,

Enclosed please find herewith the Monthly Status Report for “Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM” as on 31st October’2016 under Cooch Behar Municipality.

This is for favour of your kind perusal and necessary action, please.

Encl: -As stated above.

Yours faithfully,

Sd/-

Executive Engineer,
Cooch Behar Division, M.E. Dte.

Memo No. ME / COB/ 345(1) / NULM-2/15, Pt.I

Date: 02.11.2016

Copy forwarded for kind information to :-

- ✓ The Director, State Urban Development Agency (SUDA), “ILGUS” Bhavan, H-C Block, Sec-III, Kolkata-106- along a copy of the same.
2. The Superintending Engineer, North Circle, M.E. Dte., Siliguri. -along a copy of the same.
3. The Chairperson, Cooch Behar Municipality - along a copy of the same.

NULM

[Signature]
Executive Engineer,
Cooch Behar Division, M.E.Dte.

Executive Engineer
Cooch Behar Division M.E.Dte
Govt. of West Bengal

NATIONAL URBAN LIVELIHOOD MISSION - COOCH BEHAR


Name of the
ULB: COOCH BEHAR MUNICIPALITY

Status as on: 31-10-2016

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (- in Lakh) (Cost of utensils & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in lakh)			Total expenditure incurred (in lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	31-07-2015	106.45	16.57	6.02	123.02	18/01/2016	31-01-2017	64.76	30.86	95.62	Rs. 42.67	Roof casting completed upto 2nd Floor. Brick Work, Plastering etc. completed for Gr. Floor & First floor. Column casting for 3rd floor started.


Sub-Assistant Engineer
COOCH BEHAR MUNICIPALITY
COOCH BEHAR

Sub-Assistant Engineer
COOCH BEHAR MUNICIPALITY
COOCH BEHAR


EXECUTIVE OFFICER
COOCH BEHAR MUNICIPALITY
COOCH BEHAR

Executive Officer
COOCH BEHAR MUNICIPALITY
COOCH BEHAR


CHAIRPERSON
COOCH BEHAR MUNICIPALITY
COOCH BEHAR

Chairperson
COOCH BEHAR MUNICIPALITY
COOCH BEHAR


EXECUTIVE ENGINEER
M.E. DIRECTORATE
COOCH BEHAR DIVISION, COOCH BEHAR

Executive Engineer
COOCH BEHAR DIVISION M.E.D.O
Govt. of West Bengal.

Q
K
3
2
Q

10/11/01
for

[Signature]
Commissioner

**Executive Engineer (D & S),
HOWRAH MUNICIPAL CORPORATION**

M. Chatterjee as
Cen. Secy. H. M. C. &
Secretary to the Govt. of West Bengal

Format for Monthly status of SUH, A component under DAY-NULM

Name of ULB : Chandernagore


Status as on :

09-11-2016

Amount Rs. In Lakh.

Location of Shelter	Capacity of each Shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% contingency) a	Other Cost (Cost of utensiles & Furniture etc) b	O & M Cost per year	Total Project Cost (a + b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure incurred	Physical Progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
KUTHIR MATH, CHANDER NAGORE	50	16-12-2015	106.06	8.71	6.02	114.76	15-11-2016	15-12-2017	36.23	12.08	48.30	-	-




 Mayor
 Chandernagore Municipal Corporation

Format for Monthly status of S.U.H.a component under DAY-NULM

Status as on Oct-16
Amount Rs. In Lakh

Name of the ULB: Nabadwip Municipality

Location of the Shelter	Capacity of each shelter(Beds)	Date of approval by PSC	Civil & Electrification cost (with 3% contingency)	Others cost (Cost of utensils & Furniture etc)	O & M cost per year	Total project cost (a+b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure incurred	Physical progress
									Central	State	Total		
Pratulanagar, Ward No-24	50	1905/2015	105.43 Lakh	8.71 Lakh	30.10 Lakh	121.93 Lakh	30-11-2016	Nov-16	64,20,000	30,60,000	94,80,000	87,96,835	95%

9-11-16
Chairman

Nabadwip Municipality

Chairman
Nabadwip Municipality



Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB:	Bongaon Municipality	Status as on	30.09.2016
------------------	----------------------	--------------	------------

Amount Rs. In Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency) a	Others cost (Cost of Utensiles & Furniture etc.) b	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Excepted date of completion	Fund received			Total expenditure incurred	Physical progress achieved indetails (Photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days As per tender (As per Bar Chart Dated- 31.07.2017)	36.43	12.14	48.57		Photograph enclosed	Site Changed. Previous location (Milan Pally, Pallyshree, Ward No- 19) & Present location (Champaberia Ward no.- 07)



S. K. Das
Sd/- Asst. Engineer,
Bongaon Municipality

S. K. Das
Chairman
Bongaon Municipality

Format for Monthly status of SUH,a component under DAY-NULM

Name of the ULB:-		Nabadwip Municipality		Status as on		Oct-16							
				Amount Rs. In Lakh									
Location of the Shelter	Capacity of each shelter(Beds)	Date of approval by PSC	Civil & Electrification cost (with 3% contingency)	Others cost (Cost of utensiles & Furniture etc)	O & M cost per year	Total project cost (a+b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure incurred	Physical progress
									Central	State	Total		
Prafullanagar, Ward No-24	50	19/06/2015	105.43 Lakh	8.71 Lakh	30.19 Lakh	121.93 Lakh	30-11-2016	Nov-16	64,20,000	30,68,000	94,88,000	87,96,835	95%




 Chairman
 Nabadwip Municipality

Chairman
 Nabadwip Municipality

CONST. OF SUH BUILDING UNDER DAY-NULM AT COOCH BEHAR

Status as on: 30.09.2016

COOCH BEHAR MUNICIPALITY													
Name of the ULB:													
Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency)	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Excepted date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	7/31/2015	106.45	16.57	6.02	123.02	18/01/2016	12/21/2016	64.76	30.86	95.62	Rs. 31.22	Roof compelled for Ground Floor as well as First Floor. Brick Work, Plastering etc. of in Gr. Floor is completed. Column casting of Second floor is completed & Roof casting of second floor is completed.

[Signature]
S.A.E.
Cooch Behar Municipality
Sub-Assistant Engineer
Cooch Behar Municipality
Cooch Behar

[Signature]
Executive Officer
Cooch Behar Municipality
Executive Officer
Cooch Behar Municipality
Cooch Behar

[Signature]
Chairperson
Cooch Behar Municipality
Chairperson
Cooch Behar Municipality
Cooch Behar

Executive Engineer
MEDte., Cooch Behar Division
Govt. of west Bengal

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB: Jalpaiguri Municipality

Status as on September 2016

Amount Rs. In Lakh

Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (with 3% Contingency) (a)	Other Cost (Cost of Utensils & Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion	Total Expenditure incurred			Physical progress achieved in details (Photograph annexed if applicable)
								Central	State	Total	
50	31/07/2015	Rs.84,70,670 (Civil Works)	NIL	NIL	Rs.84,70,670	04/01/2016	28/02/2017	36.61	12.20	48.81	Ground floor roof Casting Completed. 1 st R.A Bill Rs.12,23,662 (Gross Value of bill)

1) Sanctioned amount: 122.04Lacs, 2) Estimated Cost: 8470670.00/-, 3) Tender Amount: 8468129.00/-, 4) Contractual Percentage: 0.03% Less, 5) Tender

No: WBMAD/JM/CH/e-NIT-05(3rd Call)/2015-16 Dated:14/09/2015

22/9/2016

Sub- Assistant Engineer

Jalpaiguri Municipality

Jalpaiguri

Executive Engineer
Municipal Engineering Division M.E.Die.
Jalpaiguri Division West Bengal

Jalpaiguri

Chairman

Jalpaiguri Municipality

Jalpaiguri



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. : _____

Date : _____

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.



SM (SES)
9/10
SD (SD)
7/10

Subject : Submission of Monthly Progress Report as on 29.09.16 for Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Sir/Madam,

The Monthly Progress Report as on 30.09.16 in five sets for ongoing Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

sd
Chairman
Haldia Municipality.

Memo No. 4657(1)/402/2016

Date: 29.9.16

Copy for information to:-

- ✓ 1. The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



Pandit 29.9.16.
Chairman
Haldia Municipality.
Chairman
Haldia Municipality

Name of the ULB: HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Status as on : 30.09.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Coast (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobarttychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	50.42	100% (Construction Part)
									27.86	18.58	46.44		
									64.76	30.88	95.64		




 Chairman
 Haldia Municipality
Chairman
 Haldia Municipality

EXPENDITURE DETAILS FOR ORIENTATION PROGRAMME AND FIELD VISIT

Mode of Expenditure	Amount (Rs.)
Train Journey Fair	Rs. 5430.00
Cab Fair	Rs. 260.67
Food & Others	Rs. 385.00
Total=	Rs. 6095.00

received Pl. Coast Surveys Sh. thousand
ninety five only
Source: R
29.10.16

passed for Payment Re.
(FUNDOS. Sh. thousand)
...
Only to be debited towards...
NEW

Finance Officer
State Urban Development Agency
Govt of West Bengal

19-11-16

SB 2016
03.10.2016
S.M. - 5855 I



BILL/INVOICE
IN ACCOUNT WITH

CELL: 9830175032, 9804075536
9836285536

LOKNATH TRAVELS

Vill - Netaji Nagar, P.O. - Unsani, P.S. - Jogacha, Howrah - 711302

E-mail : psukamal@gmail.com

To MR. SOUMEN DE
SUDA
SALT LAKE CITY KOL

No. Lt/A: 141 L.O.A. P
Date 27/9/16 Date P

Requested By

Passenger's Name MR. SOUMEN DE

SDAH - NMZ 21/9 - 3149-3A
TOTAL:

Cost of NJP - MLDT 25658-2A-24/9

☒ Rail Tickets

MLDT-SDAH 3154-2A-24/9

☐ Cancellation Charges

☒ Service Charges

☐ Incidental Expenses

Rupees FIVE THOUSAND FOUR HUNDRED

TWENTY ONLY.

TOTAL Rs.

2504 000
300 000
787 000
60 000
1469 000
300 000

PAID & CANCELLED

5,420 000

Unless or Otherwise Invoiced, In Case of Cancellation
of A Tickets Credit Note Would Follow

Tkt. No. 6659576871/6759458746

PNR No. 6759679981

S. Pathak
For **LOKNATH TRAVELS**

Ticket Details

Transaction ID :
100000607930262

Date of Booking : 20-Sep-2016

Date of Journey : 21-Sep-2016

Boarding At : SDAH

Distance : 622 KM

Total Fare : ₹ 2504.00 & SC : ₹
46.00

PNR No. : 6659576871

Class : THIRD AC

From : SDAH

Date Of Boarding : 21-
Sep-2016

Scheduled Departure :
20:30

Adult : 1 & Child : 0

Train No. / Name : 13149 /
KANCHANKANYA EXP

Quota : PREMIUM TATKAL

To : NMZ

Reservation Up to : NMZ

Scheduled Arrival : 22-Sep-2016 (09:10 Hrs
)

Details of Passengers

S. No.	Name	Age	Gender	Status	Coach	Seat / Berth / WL No	Current Status	Coach	Seat / Berth / WL No	ID Type / ID No.	Insurance
1	SOUMEN DE	25	Male	CNF	B1	51 (UB)	CNF	B1	51 (UB)		No

PAID & CANCELLED

Journey performed
by me
SA

**WL** Electronic Reservation Slip**BIRDRES**

IRCTC e-Ticketing Service



This ticket will only be valid along with an ID proof in original. If found travelling without ID Proof, Passenger will be treated as without ticket and charged as per extant Railway rules.

- Valid IDs to be presented during train journey by one of the passenger booked on an e-ticket :- Voter Identity Card / Passport / PAN Card / Driving License / Photo ID card issued by Central / State Govt. / Student Identity Card with photograph issued by recognized School or College for their students / Nationalized Bank Passbook with photograph / Credit Cards issued by Banks with laminated photograph/Municipal bodies and Panchayat Administrations which are having serial number/Unique Identification Card "Aadhaar".
- General rules/ Information for e-ticket passenger have to be studied by the customer for cancellation & refund.

PNR No. : 6759458746	Train No. & Name : 25658 /KANCHANJUNGA EXP#	Quota : General
Transaction ID : 10000605185867	Date & Time of Booking : 16 Sep 2016 15:16 Hrs.	Class of Travel : 2A
From : NEW JALPAIGURI (NJP)	Date of Journey : 24-Sep-16	To : MALDA TOWN (MLDT)
Boarding : NEW JALPAIGURI (NJP)	Date of Boarding : 24-Sep-16	Scheduled Departure : 07:50
Resv. Up to : Malda Town (MLDT)	Scheduled Arrival : 12:15	Adult : 1 Child : 0
Passenger Mobile No : 8967733906		Distance : 233 KM

FARE DETAILS:

1	Ticket fare **	Rs.695.00	Rupees Six Hundred Ninety Five Only.
2	IRCTC Service charges #	Rs.46.00	Rupees Forty Six Only.
3	PG Charges	Rs.6.39	Rupees Six and Thirty Nine Paise Only
4	Agent Service charges #	Rs.40.00	Rupees Forty Only.
5	Total	Rs.787.39	Rupees Seven Hundred Eighty Seven and Thirty Nine Paise Only

** Inclusive of Service Tax - Rs 30.00 Only

Services charges (inclusive of Service Tax) per e-ticket irrespective of number of passengers on the ticket

PASSENGER DETAILS:

S.No	Name	Age	Sex	Concession Code	Booking Status/Current Status/Coach No./Seat No.
1	SOURNEN DE	25	Male		RLWL 4 / RLWL 3 / 0000 /
2					
3					
4					
5					
6					

AGENT DETAILS:

PSP's Name : Birdres	Corporate Name: Ritwika Travels	
RSP's Name : BIDHAN MAITI	E-mail ID : mbidhan70@gmail.com	Contact No. : 9836285536
Address : NETAJI NAGAR MOURI STATION PARA46 JOGACHHA HOWRAHHowrah City West Bengal711302 India		

IMPORTANT:

- Gatimaan train passengers need to report for boarding 15 minutes before the departure time of the train.
- For details, rules and terms & conditions of E-Ticketing services, please visit www.irctc.co.in.
- *New Time Table is effective from 01-10-2015. Departure time printed on this ERS is liable to change. Please Check correct departure from Railway Station Enquiry, Dial 139 or SMS 'RAIL' to 139.
- There is an amendment in certain provisions of refund rule. Refer amended refund rules w.e.f. 01-07-2014.
- PNRs having fully waitlisted status will be dropped and the names of the passengers will not appear on the chart. They are not allowed to board the train. However the names of PARTIALLY waitlisted/ confirmed and RAC will appear in the chart.
- The accommodation booked is not transferable and is valid only if the ID card printed above is presented during the journey. The ERS/VRM along with the printed ID proof in original would be verified by TTE with the name and PNR on the chart. If the passenger fail to produce/display ERS/VRM due to any eventuality (loss, damaged mobile/laptop etc.) but has the prescribed original proof of Identity, a penalty of Rs.50/- per ticket as applicable to such cases will be levied. The ticket checking staff On board/ off board will give Excess Fare Ticket for the same.
- E-ticket cancellations are permitted through respective agent only.
- PNRs having fully waitlisted status will be dropped and the names of the passengers will not appear on the chart. They are not allowed to board the train. However, the names of PARTIALLY waitlisted/confirmed and RAC will appear in the chart.
- Obtain certificate from the TTE /Conductor in case of PARTIALLY waitlisted e-ticket, LESS NO. OF PASSENGERS travelled, A.C.FAILURE, TRAVEL IN LOWER CLASS. This original certificate must be sent to GGM (IT), IRCTC Ltd., Internet Ticketing Centre, IRCA Building, State Entry Road, New Delhi-110055 after filing on-line refund request through the respective agent for claiming refund.
- In case of partial confirmed/RAC/Waitlisted ticket, TDR should be filed online of all the those passengers who did not travel for processing of refund in prescribed time as per Railway refund rules. The refund will be processed by the concerned zonal railways as per Railway refund rules.
- Passengers are advised not to carry inflammables/dangerous/explosives articles as part of luggage and also to desist for smoking in the Trains.
- In Premium Special Train cancellation is not allowed. However, ticket can be cancelled and full refund is admissible if the train is cancelled by Indian Railways

Journey performed by me
SR

Ticket Details**Transaction ID :**
100000613682293**Date of Booking :** 23-Sep-2016**Date of Journey :** 24-Sep-2016**Boarding At :** MLDT**Distance :** 347 KM**Total Fare :** ₹ 1469.00 & SC : ₹ 46.00**PNR No. :** 6759679981**Class :** SECOND AC**From :** MLDT**Date Of Boarding :** 24-Sep-2016**Scheduled Departure :** 21:35**Adult :** 1 & **Child :** 0**Train No. / Name :** 13154 / GOUR EXP**Quota :** TATKAL**To :** SDAH**Reservation Up to :** SDAH**Scheduled Arrival :** 25-Sep-2016 (05:20 Hrs)**Details of Passengers**

S. No.	Name	Age	Gender	Status	Coach	Seat / Berth / WL No	Current Status	Coach	Seat / Berth / WL No	ID Type / ID No.	Insurance
1	SOUMEN DE	25	Male	CNF	HA1	15 (LB)	CNF	HA1	15 (LB)		No

PAID & CANCELLED

Journey performed
by me
S.D.

UBER

25 SEPTEMBER 2016

₹107.29

Thanks for choosing Uber, Soumen



6:17

Acharya Prafulla Chandra Rd,
Sealdah, Raja Bazar, Kolkata,
West Bengal 700014, India



6:31

30A/28, Subhas Sarobar Park,
Phool Bagan, Belegghata, Kolkata,
West Bengal 700010, India

VEHICLE	KILOMETERS	TRIP TIME
uberGO	4.47	00:13:02

FARE BREAKDOWN

Trip fare 107.29

Subtotal ₹107.29

CHARGED
Cash

₹107.29

PAID & CANCELLED

*Paid by me
Soumen*

Visit the trip page for more information, including invoices
(where available)



You rode with Jay

UBER

21 SEPTEMBER 2016

₹153.38

Thanks for choosing Uber, Soumen

19:19
21, Radha Madhab Dutta Garden
Ln, Subhas Sarobar Park, Phool
Bagan, Belegghata, Kolkata, West
Bengal 700010, India

19:37
Sealdah Railway Station, BB
Ganguly Street, Sealdah, Raja
Bazar, Kolkata, West Bengal
700014, India

VEHICLE	KILOMETERS	TRIP TIME
uberGO	4.09	00:18:23

FARE BREAKDOWN

Trip fare 153.38

Subtotal ₹153.38

CHARGED
☒ Cash

₹153.38

Visit the trip page for more information, including invoices
(where available)

*paid by me
SB*

PAID & CANCELLED

RATE YOUR DRIVER



You rode with Sanjeet

Order details:

ORDER No	000000378128	PNR No	6659576871
MOBILE No	8967733906	TRAIN No	13149
JOURNEY DATE	21-Sep-2016	ORDER DATE	21-Sep-2016 14:44
PAYMENT STATUS	Cash on Delivery	COACH NO/ SEAT NO	B1/51

Order Item Details For:SEALDAH (SDAH) and Delivery Date is 21-Sep-2016 20:30

S#	Vendor	Item	Price	Quantity	Total Amount
1	Only Ali Baba	TANDOORI ROTI	12.82	2	25.64
2	Only Ali Baba	SAHI PANEER	179.54	1	179.54
Delivey Charges for Only Ali Baba at SEALDAH (SDAH) 0.0					
Total Fare 205.0					

Grand Total In Rs.(Inclusive of all taxes)

205.0

Cancellation/Revision**Policy**

1. Prior to 02 hours of delivery, order can be revised/cancelled. No cancellation charges would be levied.
2. After passing of time within 02 hours and beyond that time, no revision is permitted.
3. Cancellations are not allowed at face to face with the person authority to deliver the pre-ordered meals.
4. Amendment in the order is subject to minimum order value of the vendor.
5. Refund is not applicable for cash on delivery (COD) orders.

Information

are subject to the jurisdiction of the Delhi Courts.

paid by me
S.D.

HINDON FORMS N.D. PIN : 29387558

NORTHEAST FRONTIER RAILWAY

36 यात्रा शुभ यात्रा

HAPPY JOURNEY

Rs. 30/- JOURNEY

UTS : 50A6ERT1016

62725 491

जलपाईगुडी रोड

JALPAIGURI ROAD To NEW JALPAIGURI

VIA

AD: 1 CH: 0

Commence Journey Within 3hrs or Dep. of First Train

Rs. 30/-

Passenger Helpline No. 138

24/09/2016

07/14

07/14

Food & Others

- 1> Tea - @ Rs. 10 - 2 cup - Rs. 20/- (22.09.16 & 23.09.16)
 - 2> Breakfast - Rs. 60 - Rs. 60/- (22.09.16)
 - 3> Breakfast - Rs. 40 - Rs. 40/- (23.09.16)
 - 4> Drinking Water - Rs. 60/- (3 ltr) (22.09.16 to 24.09.16)
-
- Total - Rs. 180/-

paid by me
SD

PAID & CANCELLED

UBER

25 SEPTEMBER 2016

₹107.29

Thanks for choosing Uber, Soumen



6:17

Acharya Prafulla Chandra Rd,
Sealdah, Raja Bazar, Kolkata,
West Bengal 700014, India



6:31

30A/28, Subhas Sarobar Park,
Phool Bagan, Belegghata, Kolkata,
West Bengal 700010, India


VEHICLE	KILOMETERS	TRIP TIME
uberGO	4.47	00:13:02

FARE BREAKDOWN

Trip fare 107.29

Subtotal ₹107.29

CHARGED

 Cash

₹107.29

Visit the trip page for more information, including invoices
(where available)



You rode with Jay

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ
 “ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA-44/2016/ 1180

03.08.2016

ক্রমিক নং

তারিখ

From : Director, SUDA

To : The Branch Manager,
 State Bank of India,
 Salt Lake City,
 Kolkata - 700 064.

**Sub : Electronic Transfer of Fund debiting this office
 Current Account No.34061121921.**

National Urban Livelihood Mission (NULM)

Sir,

You are requested to kindly arrange for electronic transfer of funds as per details given below debiting the amounts from this office Current Account No.34061121921 lying with your branch in respect of National Urban Livelihood Mission (NULM).

Sl. No.	Name of the Payee	Amount (in Rs.)	Payees' Bank Details
01.	Soumen De	58,680.00	A/C No.30448198769, State Bank of India, Jhargram Br., IFSC : SBIN0000103
T o t a l		58,680.00	
(Rupees Fifty Eight Thousand Six Hundred Eighty only)			

(M. Chatterjee)
 Joint Secretary
 M.A.Department, GOWB




(M.N.Pradhan)
 Director
 SUDA

দূরভাষ : ২৩৫৮ ৬৪০৩ / ৫৭৬৭, ফ্যাক্স : ২৩৫৮ ৫৮০০

Tel : 2358 6403/5767, Fax : 2358 5800, E-mail : wbsudadir@gmail.com

Account Section : 2358 6408



রাজ্য নগর উন্নয়ন সংস্থা



STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ

“ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA-44/2016/ 1180

03.08.2016

ক্রমিক নং

তারিখ

From : Director, SUDA

To : The Branch Manager,
State Bank of India,
Salt Lake City,
Kolkata - 700 064.

Sub : Electronic Transfer of Fund debiting this office
Current Account No.34061121921.

National Urban Livelihood Mission (NULM)

Sir,

You are requested to kindly arrange for electronic transfer of funds as per details given below debiting the amounts from this office Current Account No.34061121921 lying with your branch in respect of National Urban Livelihood Mission (NULM).

Sl. No.	Name of the Payee	Amount (in Rs.)	Payees' Bank Details
01.	Soumen De	58,680.00	A/C No.30448198769, State Bank of India, Jhargram Br., IFSC : SBIN0000103
T o t a l		58,680.00	
(Rupees Fifty Eight Thousand Six Hundred Eighty only)			

(M. Chatterjee)
Joint Secretary
M.A.Department, GOWB

(M.N.Pradhan)
Director
SUDA

দূরভাষ : ২৩৫৮ ৬৪০৩ / ৫৭৬৭, ফ্যাক্স : ২৩৫৮ ৫৮০০

Tel : 2358 6403/5767, Fax : 2358 5800, E-mail : wbsudadir@gmail.com

Account Section : 2358 6408

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ

“ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA/23/2014(MPR) // 1678

28.09.2016

ক্রমিক নং

তারিখ

To : The Chairman,

Haldia Municipality


Sub: Guidelines for Operation & Maintenance of Shelter for Urban Homeless, Composition of Shelter Management Committee (SMC), Code of Conduct & Draft MoU for engagement of operating agency.

Sir,

Kindly find enclosed herewith a copy of Guidelines for Operation & Maintenance of Shelter for Urban Homeless under DAY-NULM duly approved with a suggestive Code of Conduct, Memorandum of Understanding for engagement of operating agency and suggestive composition of Shelter Management Committee, for information and appropriate necessary action.

Now that the construction of the Shelter has been completed and the furnished other inputs for making the unit operational are also reportedly completed, you are requested to take necessary steps for operationalization of the unit at an early date.

Yours faithfully,




Director SUDA

& Mission Director, WBSULM

Memo. No. 23/2014 (MPR) // 1678/1

Date: 28.09.2016

Copy forwarded to Chief Engineer, MED for information and necessary action



Director SUDA

& Mission Director, WBSULM

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ
 “ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA/23/2014(MPR)/ 1678

28.09.2016

ক্রমিক নং

তারিখ

To : The Chairman,

Haldia Municipality


Sub: Guidelines for Operation & Maintenance of Shelter for Urban Homeless, Composition of Shelter Management Committee (SMC), Code of Conduct & Draft MoU for engagement of operating agency.

Sir,

Kindly find enclosed herewith a copy of Guidelines for Operation & Maintenance of Shelter for Urban Homeless under DAY-NULM duly approved with a suggestive Code of Conduct, Memorandum of Understanding for engagement of operating agency and suggestive composition of Shelter Management Committee, for information and appropriate necessary action.

Now that the construction of the Shelter has been completed and the furnished other inputs for making the unit operational are also reportedly completed, you are requested to take necessary steps for operationalization of the unit at an early date.

Yours faithfully,




Director SUDA

& Mission Director, WBSULM

Memo. No. 23/2014 (MPR)/

Date: 28.09.2016

Copy forwarded to Chief Engineer, MED for information and necessary action



Director SUDA

& Mission Director, WBSULM



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
256051 / 253410
Fax : 252154

Memo No. : _____

Date : _____

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.

Subject : Submission of Monthly Progress Report as on 27.09.16 for Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Sir/Madam,

The Monthly Progress Report as on 27.09.16 in five sets for ongoing Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

Chairman
Haldia Municipality.

Memo No. 4615(1)/H.M./2016

Date: 27.9.16

Copy for information to:-

- ✓ The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



27.9.16
Chairman
Haldia Municipality.

Format for Monthly status of SUH, a component under Day-NULM

Status as on : 27.09.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	50.42	100% (Construction Part)
									27.86	18.58	46.44		
									64.76	30.88	95.64		

27.9.16
Chairman
Haldia Municipality



OFFICE OF THE EXECUTIVE ENGINEER
EAST MIDNAPORE DIVISION
MUNICIPAL ENGINEERING DIRECTORATE
MUNICIPAL AFFAIRS DEPARTMENT

Govt. of West Bengal

P.O.- Tamluk, Nimtala More, Salgachhia, Word No.-17, Tamluk, Purba Medinipore. PIN- 721636, Phone & Fax: (03228)-263360.

Memo no. – MED/MID(E)/ 358 /UH-1/15

Date – 01.09.16

From: The Executive Engineer,
East Midnapore Division,
M. E. Directorate,
Tamluk, East Midnapore.

To: The Superintending Engineer,
South Circle,
M. E. Directorate,
Kharagpur, West Midnapore.



SNM (S&S)
20.9

JD (SO)

9/9/16

Sub: Submission of **Monthly Status Report** for Shelter for Urban Homeless under **Day-NULM** programme within Haldia Municipality.

Ref: Memo no. 4112/NULM/HM/2016, dated- 01.09.16 of The Chairman, Haldia Municipality.

Sir,

I am to forward here with two sets of above for NULM programme within Haldia Municipality, duly verified and countersigned by this end for taking further necessary action please.

Thanking you,

Enclosed:
As stated.

Yours faithfully,

et/

Executive Engineer,
East Midnapore Division,
Tamluk, East Midnapore.

Memo no. – MED/MID(E)/ 358 (2) /UH-1/15

Date – 01.09.16

Copy forwarded to-

1. The Chief Engineer, M.E.Dte., Kolkata-91 with one set of enclosure.
2. The Director, SUDA with one set of enclosure.
3. The Chairman Haldia Municipality.

Binwar
01/9/16

Executive Engineer,
East Midnapore Division,
Tamluk, East Midnapore.

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 31.08.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency)	Others Cost (Cost of Utensiles & Furniture etc.)	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received		Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if any)
									Central	State		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	90% (Construction Part)

Binoy
01/09/16
Assistant Engineer,
East Midnapore Division
(M.E. Div.) Tamruk
Govt. of West Bengal

Binoy
01/09/16
Executive Engineer,
East Midnapore Division
(M.E. Div.) Tamruk
Govt. of West Bengal



Binoy
01/09/16
Chairman
Haldia Municipality

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ
“ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

ক্রমিক নংSUDA-23/2014/ 1610

তারিখ
20.09.2016

From: Director SUDA
& Mission Director, WBSULM

To : The Chairperson,
Jalpaiguri Municipality

Sub: Field Visit for monitoring the actual progress of construction work of Shelter for Urban Homeless(SUH) & other components Under NULM

Sir,

This is to inform you that, a team from State Mission Management Unit headed by State Mission Manager (S &SI) will visit your ULB on the following dates in connection with the progress of construction work of Shelter for Urban Homeless(SUH) and other components of DAY-NULM . In this connection you are requested to inform your CMM/APO & CO to remain present in the said date positively at the ULB and also you are requested to inform the Nodal Engineer of SUH of your ULB to remain present at the time of field visit.

Therefore, your kind cooperation is solicited to arrange the field visit.

Sl No.	Name of ULB	Date of Visit	Time
1.	Jalpaiguri Municipality	23.09.2016	04.00 pm

Yours faithfully,


Director SUDA

& Mission Director, WBSULM

Memo. No. SUDA-23/2014/ 1610/161)

Date: 21.09.2016

Copy forwarded to Chief Engineer, MED for information with a request to kindly instruct the concerned person to depute suitable officer during the visit of the team.


Director SUDA

& Mission Director, WBSULM

দূরভাষ : ২৩৫৮ ৬৪০৩ / ৫৭৬৭, ফ্যাক্স : ২৩৫৮ ৫৮০০

Tel : 2358 6403/5767, Fax : 2358 5800, E-mail : wbsudadir@gmail.com

Account Section : 2358 6408

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ
 “ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

SUDA/23/2014(MPR) // 1611

ক্রমিক নং

তারিখ 20.09.2016

To : The Chairperson,

English Bazar Municipality

Sub: Field Visit for verifying Proposed Land of Shelter for Urban Homeless(SUH) Under DAY- NULM

Sir,

This is to inform you that, a team from State Mission Management Unit headed by State Mission Manager (S &SI) will visit your ULB on the following date in connection with the proposed Shelter for Urban Homeless(SUH) under DAY-NULM . In this connection you are requested to inform your CMM to present in the said date positively at the ULB and also you are requested to inform the Nodal Engineer of SUH of your ULB to remain present at the time of field visit.

Therefore, your kind cooperation is solicited to arrange the field visit.

Sl No.	Name of ULB	Date of Visit	Time
1.	Englishbazar Municipality	24.09.2016	01.00 pm

Yours faithfully,


 Director SUDA

& Mission Director, WBSULM

Memo. No. SUDA-23/2014(MPR) // 1611/11

Date: 20.09.2016

Copy forwarded to Chief Engineer, MED for information with a request to kindly instruct the concerned person to depute suitable officer during the visit of the team.


 Director SUDA

& Mission Director, WBSULM



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No.: 4112/NULM/HM/2016

Date: 01-09-16

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.

Sum (HIS)
[Signature]



[Signature]
6/9/16

Subject : Submission of Monthly Progress Report as on 31.08.16 for Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Sir/Madam,

The Monthly Progress Report as on 31.08.16 in five sets for ongoing Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Encl :- As stated.

Sd
Chairman
Haldia Municipality.

Memo No. 4112/(1)/NULM/HM/2016

Date: 01-09-16

Copy for information to:-

- ✓ 1. The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



[Signature]
1.9.16.
Chairman
Haldia Municipality.
Chairman
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY


Status as on : 31.08.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency)	Others Cost (Cost of Utensiles & Furniture etc.)	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if any)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	50.42	90% (Construction Part)



Chairman
Haldia Municipality

31.08.16



GOVT. OF WEST BENGAL
OFFICE OF THE EXECUTIVE ENGINEER
COOCH BEHAR DIVISION
MUNICIPAL ENGINEERING DIRECTORATE
DEPARTMENT OF MUNICIPAL AFFAIRS

P.O & Dist.- Cooch Behar. PIN - 736101.

Phone: (03582) 230743, E-Mail: coochbehardivnmed@gmail.com

Memo No. ME / COB/

/ NULM-2/15, Pt.I

Date: 12.07.2016

From:- Executive Engineer,
Cooch Behar Division,
M.E. Directorate.

To :- The Chief Engineer,
Municipal Engineering Directorate,
Bikash Bhavan, 1st Floor,
Salt Lake City, Kolkata – 700 091:

Handwritten signature and date 12/7/16

Sub:- Submission of Monthly Status Report for “ Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM as on 30th June'2016 under Cooch Behar Municipality.

Ref No.- Chairperson's letter Memo No. PWD / 481 /16 , dtd. 08-07-2016

Sir,

Enclosed please find herewith the Monthly Status Report for “ Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM as on 30th June'2016 under Cooch Behar Municipality.

This is for favour of your kind perusal and necessary action, please.

Encl: -As stated above.

Yours faithfully,

Handwritten signature

Executive Engineer,
Cooch Behar Division, M.E.Dte.

Date: 12.07.2016

Memo No. ME / COB/ /33(1) / NULM-2/15, Pt.I

Copy forwarded for kind information to :-

- ✓ The Director, State Urban Development Agency (SUDA) , “ILGUS” Bhavan, H-C Block, Sec-III, Kolkata-106- along a copy of the same.
2. The Superintending Engineer, North Circle, M.E. Dte., Siliguri. -along a copy of the same.
3. The Chairperson, Cooch Behar Municipality - along a copy of the same.

Handwritten signature and date 12/7/16

Executive Engineer,
Cooch Behar Division, M.E.Dte.

Name of the ULB:	COOCH BEHAR MUNICIPALITY
---------------------	--------------------------

Status as on:	30.06.2016
---------------	------------

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	31-07-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	RS. 31.22	Roof completed for Ground Floor as well as First Floor. Brick Work, Plastering etc. of in Gr. Floor is completed. Column casting of Second floor is completed.

Executive Engineer
MEDTE, Cooch Behar Division
Govt. of West Bengal

S.A.E.
Cooch Behar Municipality
Cooch Behar
Sub Assistant Engineer
Cooch Behar
Cooch Behar

Executive Officer
Cooch Behar Municipality
Cooch Behar
Executive Officer
Cooch Behar Municipality
Cooch Behar

Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

Executive Engineer
Cooch Behar Division M.E.Die.
Govt. of West Bengal

GOVT. OF WEST BENGAL
OFFICE OF THE EXECUTIVE ENGINEER
COOCH BEHAR DIVISION
MUNICIPAL ENGINEERING DIRECTORATE
DEPARTMENT OF MUNICIPAL AFFAIRS

P.O & Dist.- Cooch Behar. PIN - 736101.
Phone: (03582) 230743, E-Mail: coochbehardivnmed@gmail.com



Memo No. ME / COB/

/ NULM-2/15, Pt.I

Date: .2016

From:- Executive Engineer,
Cooch Behar Division,
M.E. Directorate.

To :- The Chief Engineer,
Municipal Engineering Directorate,
Bikash Bhavan, 1st Floor,
Salt Lake City, Kolkata – 700 091.

SM (S & S)
C. E.

J. S. D.
2
08/08/16

Sub:- Submission of Monthly Status Report for “ Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM as on 31st July’2016 under Cooch Behar Municipality.

Ref No.- Chairperson’s letter Memo No. PWD / 807 /16 , dtd. 08-08-2016

Sir,

Enclosed please find herewith the Monthly Status Report for “Construction of 50 Bedded Shelter for Urban Homeless (SUH) Building at Cooch Behar under DAY-NULM” as on 31st July’2016 under Cooch Behar Municipality.

This is for favour of your kind perusal and necessary action, please.

Enclo: -As stated above.

Yours faithfully,

Sd/-
Executive Engineer,
Cooch Behar Division, M.E. Dte.
Date: 08.08.2016

Memo No. ME / COB/ '135(1)/ NULM-2/15, Pt.I

Copy forwarded for kind information to :-

- ✓ The Director, State Urban Development Agency (SUDA) , “ILGUS” Bhavan, H-C Block, Sec-III, Kolkata-106- along a copy of the same.
2. The Superintending Engineer, North Circle, M.E. Dte., Siliguri. -along a copy of the same.
3. The Chairperson, Cooch Behar Municipality - along a copy of the same.

[Signature]
Executive Engineer,
Cooch Behar Division, M.E.Dte.
Executive Engineer
Cooch Behar Division M.E.Dte.
Govt. of West Bengal

COOCH BEHAR MUNICIPALITY

RECEIVED
Date 02/8/16
Cooch Behar Division
FAX : 03582-222656 COOCH BEHAR PHONE : 03582-222286

Memo No.- PWD./ 807 / 16

Date- 8/8/16 o/c

From : The Chairperson,
Cooch Behar Municipality
Cooch Behar


To : The Executive Engineer,
M.E. Directorate,
Cooch Behar Division,

Sub: **Monthly Status Report of Construction of Shelter for Urban homeless under DAY-NULM**
As on 31.07.2016

Sir,

Enclosed please find here with the Monthly Status Report as on 31.07.2016 of "Construction of Shelter for Urban Homeless (S.U.H.) under DAY-NULM of this Municipality as required.

Yours faithfully


Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

Memo No.: PWD. / 807 / 1(1)/16

Date- 8/7/16

Copy forwarded for information and necessary action to:-

- ✓ The Director, State Urban Development Agency (SUDA), H-C Block, Sector - III, ILGUS
BHAWAN, Bidhan Nagar, Kolkata - 106 - along with a copy of MPR



Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar


NATIONAL URBAN LIVELIHOOD MISSION - COOCH BEHAR


Name of the ULB: COOCH BEHAR MUNICIPALITY

Status as on: 31. 07. 2016

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Excepted date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	31-07-2015	106.45	16.57	6.02	123.02	18/01/2016	21-08-2016	36.91	12.3	49.21	Rs. 31.22	Roof competed for Ground Floor as well as First Floor. Brick Work, Plastering etc. of in Gr. Floor is completed. Column casting of Second floor is completed & Roof Casting of second floor is stopped due to non-availability of Sand & Stone chips at river quarries.

S.A.E. 
Assistant Engineer
 Cooch Behar Municipality
 Cooch Behar

Executive Officer 
 Cooch Behar Municipality
 Cooch Behar

Chairperson 
 Cooch Behar Municipality
 Cooch Behar

Executive Engineer 
 M.E.D., Cooch Behar Division
 Govt. of West Bengal



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. : _____

Date : _____

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.



Handwritten signature and date 15/7/16

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 30.06.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

sd
Chairman
Haldia Municipality.

Memo No. 3189(1)/H.M./2016

Date: 12.7.16

Copy for information to:-

- ✓ 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



Handwritten signature
Chairman
Haldia Municipality.
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 30.06.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of	Civil & Electrification	Others Cost (Cost of	O&M Cost per	Total Project	Date of Commen	Expected date of	Fund received			Total Expenditur	Physical progress achieved in details
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	30.2	58%



Chairman
Haldia Municipality

G. S. D. M.



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. : _____

Sovan Enterprise,
Vill & P.O.: Hatiberia,
Haldia, Purba Medinipur
PIN-721657.

SMM(S&SI)



Date : _____

Handwritten signature and initials

Subject:- Work order for "work of electrical wiring with allied works of 4 storied building for Shelter of Homeless at Haldia Municipality (Ward No.- 17) under NULM".

Ref NIT No : 2949/HM/2016 dated- 24.06.16

Dear Sir,

With reference to the above, this is to inform you that your rate @ Rs. AT PAR as offered by you has been duly accepted with all terms and conditions as laid down in the tender on behalf of Haldia Municipality.

Vetted Estimate value	: Rs. 4,71,576.50.00
Contract Value	: Rs. 4,71,576.50.00 (Rupees four lakhs seventy one thousand five hundred and seventy six point five zero only).

The contract value for the job works out to be only on the basis of quantities and rates of items of work as mentioned in the schedule of rates. The exact value of the contract shall, however, depends on the quantities of work actually executed, measured at site or supplied and accepted for payment provided the work in its every stage satisfy the quantity as per IRC norms.

The Contract Price: The price is firm and no escalation will be admissible during the pendency of the contract in the event of any increase of price of materials or as a result of Government Notification.

Completion Time: 3 (Three) Months - Time is essence of the contract and no extension of time will ordinarily be granted except cogent reason. In the event of delay in completion of work or any failure to perform proportionate work in proportionate time on the part of contractor, liquidated damage penalty Rs.1000/-(Rupees One Thousand) only per day will be imposed.

Security Deposit: An amount to 10 % of each running bill to be deduced from the bill of contractor subject to a maximum of 10 % of contract value. This security money together with the earnest money will be released as per the schedule mentioned under release of security deposit in the work order.

Addition / alteration of work: No excess execution or addition / alteration of work will be entertained without written permission from the competent authority. Any item of work beyond tender schedule should not be taken up without prior approval of competent authority.



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. : _____

Date : _____

Maintenance Period: The agency will have to maintain the work in good condition for a period of 6 (Six) months from the date of completion of the work.

Release of Security Deposit: The security amount will be released on properly maintenance of the work including all its components for a period of 6 (Six) months from the date of completion and handing over to Haldia Municipality.

You are requested to start the work immediately in consultation with the Executive Engineer, M.E.Dte. (East Medinipur Division), Tamluk. The date of Work order will be reckoned from the date of issue of work order and you will obtain all statutory clearance / all statutory liability like ST, IT, PT, Royalty, Insurance coverage etc.

Before starting the work please obtain Labour License from A.L.C.(H) as per section 12 of Labour Contract (R & A) Act,-1970.

I have gone through the terms and conditions laid down in the Work Order issued in my favour and I do accept the same without any ambiguity.

Signature of Agency with date & seal

Yours faithfully,

sd

Chairman
Haldia Municipality.

Memo No. 3188(9)/H.M/2016

Date 12.7.16

Copy for information & taking necessary action to:-

- ✓ 1. The Director SUDA, SUDA BHAWAN, HC Block, Sector-III, Saltlake, Kol-106.
2. The Chief Engineer, M.E.Dte., Bikash Bhawan, Saltlake, Kol-106.
3. The Supdt. Engineer, (South Circle), M.E.Dte., Khragpur.
4. The District Magistrate, Purba Medinipur, Tamluk.
5. The Executive Engineer, M.E.Dte. (East Medinipur Division), Tamluk.
6. The Councillor, Ward No. 17 with a copy of scheme.
7. The Assistant Engineer, Haldia Municipality.
8. The Accountant, Haldia Municipality.
9. The Guard File.



sd

Chairman
Haldia Municipality.
Chairman
HALDIA MUNICIPALITY

**Office of the
Haldia Municipality**

Technical & Financial Bid of the tender invited for the work of electrical wiring with allied works of 4 storied building for Shelter of Homeless at Haldia Municipality (Ward No.- 17) under NULM Programme.

Vide notice No- 2949/HM/2016 dated- 24.06.16.

Estimated Amount: Rs. 4,71,576.50

Date of Opening of Technical Bid: 04.07.16.

Date of Opening of Financial Bid: 11.07.16.

	Agency	PAN NO	P. Tax	Electrical License (FORM-E)	Income Tax	VAT	Credential	Rate Offered
1	Sovan Enterprise	BBNPM8581R	Assessment Year-2016- 2017	Valid up to 19.01.2018	Assessment Year-2015- 2016	Submitted up to January 2016 (Reg No- 19858536073)	Credential of Electrical Installation up to Rs. 25,66,835/-	AT PAR
2	Electro Engineering Concern	AVVPM5271H	Assessment Year-2015- 2016	Valid up to 17.01.2018	Assessment Year-2015- 2016	Submitted up to April 2016 (Reg No- 178516997088)	Credential of Street light up to Rs. 55,56,761/-	3 % Above
3	Das Electricals	BQOPD6515L	Assessment Year-2015- 2016	Valid up to 09.07.18	Assessment Year-2015- 2016	Submitted up to January 2016 (Reg No- 19851193464)	Credential of Street light up to Rs. 17,47,217/-	3 % Above

Note : The 1st Lowest Quotation of 1/3 Sovan Enterprise @ Rs. AT PAR with a contract amount of Rs. 4,71,576.50 has been accepted by the Authority.

Debasree Mukherjee
Debasree Mukherjee
Executive Officer

W.D. 11/7/16
W.D. 11/7/16
Executive Officer
Haldia Municipality
Purba Medinipur

Debasree
Debasree
Chairman
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under DAY-NULM

Jalpaiguri Municipality

June 2016

Amount Rs. in Lakh

Location of the Shelter			
Capacity of each shelter(beds)	50		
Date of approval by PSC	31/07/2015		
Civil & Electrification Cost(with 3% Contingency) (a)	Rs.84,70,670		
Other Cost(Cost of Utensiles & Furniture etc) (b)	NIL		
O&M Cost per year	NIL		
Total project cost (a+b)	Rs.84,70,670		
Date of Commencement of work	04/01/2016		
Expected date of Completion	04/01/2017		
Central	36.61		
State	12.20		
Total	48.81		
Total Expenditure incurred	NIL		
Physical progress achieved in details(Photograph annexed if applicable)	All Column foundation casting Complete, Tie beam Complete, Column Complete up to ground floor roof, Plinth filling in progress.		

Durgapur Municipal Corporation

Format for Monthly status of SUH, a component under DAY-NIIM

Status as on

01.07.16

Amount Rs. in Lakh

[illegible]

8

19/7/16

ALL

Q. 12

Assistant Engineer
Durgapur Municipal Corporation

Finance Officer

Durgapur Municipal Corporation

Commissioner
Durgapur Municipal Corporation.

2018

13

COOCH BEHAR MUNICIPALITY

FAX : 03582-222656 COOCH BEHAR PHONE : 03582-222286

Memo No.- PWD/ 481 /16

Date- 08 - 07 - 16

From : The Chairperson,
Coochbehar Municipality
Coochbehar

To : The Executive Engineer,
M.E. Directorate,
Cooch Behar Division,

Sub: **Monthly Status Report of Construction of Shelter for Urban homeless under DAY-NULM**
As on 30.06.2016

Sir,

Enclosed please find here with the Monthly Status Report as on 30.06.2016 of "Construction of Shelter for Urban homeless under DAY-NULM of this Municipality as required.

Yours faithfully


Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

Memo No.: PWD. / 481 /1(1)/16

Date- 08.07.16

Copy forwarded for information and necessary action to:-

- 1) The Director, State Urban Development Agency (SUDA), H-C Block, Sector - III, ILGUS
BHAWAN, Bidhan Nagar, Kolkata - 106


Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

Name of the URB:	COOCH BEHAR MUNICIPALITY
------------------	--------------------------

Status as on:	30.06.2016
---------------	------------

	Location of shelter	No. of beds in shelter	Project approved by PSC	Civil & Structural (Cost of construction) (with 3% Contingency) a	Others Cost (in Lakh) (Cost of utensils & Furniture etc.) b	PCM Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
										Central	State	Total		
Shantiban, Ward No. 10		50	31-07-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	Rs. 31.22	Roof completed for Ground Floor as well as First Floor. Brick Work, Plastering etc. of in Gr. Floor is completed. Column casting of Second floor is completed.

Executive Engineer
MEDTE, Cooch Behar Division
Govt. of West Bengal

S.A.E.
Cooch Behar Municipality
Cooch Behar
Sub Assistant En
Cooch Behar Municipality
Cooch Behar

Executive Officer
Cooch Behar Municipality
Cooch Behar
Executive Officer
Cooch Behar Municipality
Cooch Behar

Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

S.B.
11-04-2016
Smruti S B S S

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB:

Jalpaiguri Municipality

Status as on

June 2016

Amount Rs. In Lakh

Capacity of each shelter(beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency) (a)	Other Cost(Cost of Utensiles & Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion				Total Expenditure incurred	Physical progress achieved in details(Photograph annexed if applicable)
								Central	State	Total		
50	31/07/2015	Rs.84,70,670	NIL	NIL	Rs.84,70,670	04/01/2016	04/01/2017	36.61	12.20	48.81	NIL	All Column foundation casting Complete, Tie beam Complete, Column Complete up to ground floor roof, Plinth filling in progress.

5.02.2016

Chairman

Chairman

Jalpaiguri Municipality

Jalpaiguri Municipality

Name: Fig. U.B.	Mechanical Municipality
------------------------	--------------------------------

Status as on	May 16
--------------	--------

Amount Rs. in Lakh

[illegible]

37-116

Chairman
Robert W. Municipality

Chairman
Nababpur Municipality



02.06.2016

[illegible]

Commissioner
Durgapur Municipal Corporation

STD No. : 03215

Phone : 255021, 257387 Fax : 257641

E-mail : chairmanbm@gmail.com

Website : www.bongaonmunicipality.org

Office of the Bongaon Municipality

BONGAON, NORTH 24 PARGANAS.

Sri Sankar Addhya

Chairman

BONGAON MUNICIPALITY

M. : 9002004688



Ref. No. : Memo B.M. 1144

Dated : 17.06.2016

To
The Executive Engineer
24-Parganas Division
Municipal Engineering Directorate ,
7, K.B.Bose Rd. (2nd floor) Barasat, North 24 Parganas
Kolkata - 700124

Sub: Submission of Monthly status of SUH, a component under DAY-NULI

Sir,

I am submitting herewith the Monthly status of SUH, a component under DAY-NULM.

You are requested to take necessary action from your end.

Thanking you

Yours faithfully

Chairman

Bongaon Municipality



Encl: As stated above

Name of the ULB

Bongaon Municipality

Format for Monthly status of SUH, a component under DAY-NULM

Status as on

31.05.2016

Amount Rs. In Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency) a	Others cost (Cost of Utensiles & Furniture etc.) b	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved indetailis/photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days	36.43	12.14	48.57		Photograph enclosed	Site Changed. Previous location (Milan Pally, Pailyshtree, Ward No- 19) & Present location (Champaberia Ward no.- 07)

Son'sury
SUD-ASSA, Engineer
BONGAON Municipality

18.6.16
Accountant
BONGAON MUNICIPALITY

Chairman
Bongaon Municipality



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997

255051 / 253410

Fax : 252154

Memo No. : _____

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.



Date : _____

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 31.05.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

sd
Chairman
Haldia Municipality.

Memo No. 2613(1)/H.M/2016

Date: 3.6.16

Copy for information to:-

- ✓ 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



2.6.16
Chairman
Haldia Municipality.
Chairman
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 31.05.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	30.2	55%

Chairman
Chairman
Haldia Municipality





Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. 2613/H.M/2016

Date: 2.6.16

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 31.05.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Enclo :- As stated.

Memo No. 2613(1)/H.M/2016

Copy for information to:-

- 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106



Yours faithfully,

[Signature]
Chairman
Haldia Municipality. 2.6.16

Chairman
HALDIA MUNICIPALITY
Date: 3.6.16

[Signature]
Chairman
Haldia Municipality. 2.6.16

Chairman
HALDIA MUNICIPALITY

Name of the ULB: HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Status as on : 31.05.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartachak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	30.2	55%

22.6.16.
Chairman
Haldia Municipality



COOCH BEHAR MUNICIPALITY

FAX : 03582-222656 **COOCH BEHAR** PHONE : 03582-222286

Memo No.- PWD./ 263 / 16

Date- 01/06/16

From : The Chairperson,
Coochbehar Municipality
Coochbehar


To : The Executive Engineer,
M.E. Directorate, Cooch Behar Division, Cooch Behar

Sub: Monthly Status Report of Construction of Shelter for Urban homeless under DAY-NULM

Sir,

Enclosed please find here with the Monthly Status Report as on 31.05.2016 of **Construction of Shelter for Urban homeless under DAY-NULM** of this Municipality as required.

Yours faithfully

 01/06/16.


Chairperson
Cooch Behar Municipality
Cooch Behar
/ Chairperson
Cooch Behar Municipality
Cooch Behar

Memo No.: PWD. / 263 / 1(1)/16

Date- 01/06/16

Copy forwarded for information and necessary action to:-

- 1) The Director, State Urban Development Agency (SUDA), H-C Block, Sector - III, ILGUS BHAWAN, Bidhan Nagar, Kolkata - 106

 01/06/16.

Chairperson
Cooch Behar Municipality
Cooch Behar

/ Chairperson
Cooch Behar Municipality
Cooch Behar

Name of the ULB:	COOCH BEHAR MUNICIPALITY
---------------------	--------------------------

Status as on:	31-05-2016
---------------	------------

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	19-06-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	Rs. 15.34	Ground Floor, First Floor Roof completed, Brick Work in Gr. Floor is in progress.

[Signature]
02/06/16.
Executive Engineer
MEDTE., Cooch Behar Division
Govt. of West Bengal

[Signature]
27/06/16
S.A.E.
Cooch Behar Municipality
Cooch Behar

Sub Assistant Engineer
Cooch Behar Municipality
Cooch Behar

[Signature]
01/06/16
Executive Officer
Cooch Behar Municipality
Cooch Behar

Executive Officer
Cooch Behar Municipality
Cooch Behar

[Signature]
01/06/16
Chairperson
Cooch Behar Municipality
Cooch Behar

Chairperson
Cooch Behar Municipality
Cooch Behar

Sri Mohan Bose
Chairman
Jalpaiguri Municipality

RESIDENTIAL ADDRESS:
MOHURIPARA, JALPAIGURI
Phone-231637(Res), 231096(Chamber)
Fax No- 231096, 230050(Office)

MEMO NO...615 /M....

DATE - 1.8.16

To
The Executive Engineer,
Municipal Engineering Directorate,
Racecourse Para.
Jalpaiguri.


Sub: Submitting a monthly status report of Construction of shelter for urban homeless.
under DAY- NULM.

Dear Sir,

I am here with sending the monthly progress report as per proforma given from SUDA.

This is for your kind information and necessary action from your good end.

Thanking you,


Chairman,


Jalpaiguri Municipality.

MEMO NO... /M....

DATE -

Copy to:

- 1) Sri. Sandip Mahato , M.C.I.C (J.M)
- 2) Sri. Jasopras. Debdas, S.A.E (J.M)
- 3) Sri. Tapash Dutta, O.S (J.M)


Chairman,

Jalpaiguri Municipality

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB: Jalpaiguri Municipality

Status as on May 2016

Amount Rs. In Lakh

Location of the Shelter	Capacity of each shelter(beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency) (a)	Other Cost(Cost of Utensiles & Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion				Total Expenditure incurred	Physical progress achieved in details(Photograph annexed if applicable)
									Central	State	Total		
Race course para in ward no.10	50	31/07/2015	Rs.84,70,670	NIL	NIL	Rs.84,70,670	04/01/2016	04/12/2016	36.61	12.20	48.81	NIL	All Column foundation casting Complete, Tie beam Complete, Column in progress.

Sub-Assistant Engineer
Jalpaiguri Municipality

Jalpaiguri Municipality

Chairman

Sri Mohan Bose
Chairman
Jalpaiguri Municipality

RESIDENTIAL ADDRESS:
MOHURIPARA, JALPAIGURI
Phone-231637(Res), 231096(Chamber)
Fax No- 231096, 230050(Office)

MEMO NO...615 /M....

DATE - 1.8.16

To
The Executive Engineer,
Municipal Engineering Directorate,
Racecourse Para.
Jalpaiguri.


Sub: Submitting a monthly status report of Construction of shelter for urban homeless.
under DAY- NULM.

Dear Sir,

I am here with sending the monthly progress report as per proforma given from SUDA.

This is for your kind information and necessary action from your good end.

Thanking you,


Chairman,


Jalpaiguri Municipality.

MEMO NO... /M....

DATE -

Copy to:

- 1) Sri. Sandip Mahato, M.C.I.C (J.M)
- 2) Sri. Jasopras. Debdas, S.A.E (J.M)
- 3) Sri. Tapash Dutta, O.S (J.M)


Chairman,

Jalpaiguri Municipality

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB:

Jalpaiguri Municipality

Status as on

May 2016

Amount Rs. In Lakh

Location of the Shelter	Capacity of each shelter(beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency) (a)	Other Cost(Cost of Utensiles & Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion				Total Expenditure incurred	Physical progress achieved in details(Photograph annexed if applicable)
									Central	State	Total		
Race course para in ward no.10	50	31/07/2015	Rs.84,70,670	NIL	NIL	Rs.84,70,670	04/01/2016	04/12/2016	36.61	12.20	48.81	NIL	All Column foundation casting Complete, Tie beam Complete, Column in progress.

1/6/2016
Sub-Assistant Engineer
Jalpaiguri Municipality

Chairman

Jalpaiguri Municipality

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ
 “ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

ক্রমিক নং SUDA- ২৩/২০১৬/ ৭৩৫ (০৪)

তারিখ ০৪-০৬-২০১৬

From: Director SUDA
 & Mission Director, WBSULM

To : The Commissioner/ Chairperson
Municipal Corporation/ Municipality/ N.A.A.


Sub: Summary of DPRs for Shelter for Urban Homeless (SUH) under NULM

Madam/ Sir,

We are to send a Summary of DPR for sanctioned projects under the scheme Shelter for Urban Homeless (a component under NULM) to the Ministry of Housing and Urban Poverty Alleviation, Government of India Urgently.

The Summary of the Sanctioned projects in your town have since been prepared and enclosed herewith. You are requested to kindly sign the Summary and return the same to this office by e-Mail at the earliest.

Yours faithfully,


 Director SUDA
 & Mission Director, WBSULM

Encl: as stated (in Excel format)

রাজ্য নগর উন্নয়ন সংস্থা

STATE URBAN DEVELOPMENT AGENCY

“ইলগাস ভবন”, এইচ-সি ব্লক, সেক্টর-৩, বিধাননগর, কলকাতা-৭০০ ১০৬, পশ্চিমবঙ্গ

“ILGUS BHAVAN”, H-C Block, Sector - III, Bidhannagar, Kolkata - 700 106, West Bengal

ক্রমিক নংSUDA- ২৩/২০১৬/ ৭৩৫ (০৪)

তারিখ ০৪-০৬-২০১৬

From: Director SUDA
& Mission Director, WBSULM

To : The Commissioner/ Chairperson

.....Municipal Corporation/ Municipality/ N.A.A.


Sub: Summary of DPRs for Shelter for Urban Homeless (SUH) under NULM

Madam/ Sir,

We are to send a Summary of DPR for sanctioned projects under the scheme Shelter for Urban Homeless (a component under NULM) to the Ministry of Housing and Urban Poverty Alleviation, Government of India Urgently.

The Summary of the Sanctioned projects in your town have since been prepared and enclosed herewith. You are requested to kindly sign the Summary and return the same to this office by e-Mail at the earliest.

Yours faithfully,


2/6/16.
f Director SUDA
& Mission Director, WBSULM

Enclo: as stated (in Excel format)

From: Director SUDA
& Mission Director, WBSULM

To : The Commissioner/ Chairperson

.....Municipal Corporation/ Municipality/ N.A.A.


Sub: Summary of DPRs for Shelter for Urban Homeless (SUH) under NULM

Madam/ Sir,

We are to send a Summary of DPR for sanctioned projects under the scheme Shelter for Urban Homeless (a component under NULM) to the Ministry of Housing and Urban Poverty Alleviation, Government of India Urgently.

The Summary of the Sanctioned projects in your town have since been prepared and enclosed herewith. You are requested to kindly sign the Summary and return the same to this office by e-Mail at the earliest.

Yours faithfully,


Director SUDA
& Mission Director, WBSULM

Encl: as stated (in Excel format)

O/C

Summary of DPR Non-available

- i) Nabadwip Municipality
- ii) Krishnanagar Municipality
- iii) Talpaiguri Municipality
- iv) Durgapur Municipal Corporation
- v) Coahbenar Municipality
- vi) Howrah Municipal Corporation
- vii) Haldia Municipality
- viii) Berhampur Municipality
- ix) Habra Municipality

Summary of DPR available

- i) Bongaon
- ii) Chandannagar
- iii) Barrackpore
- iv) Halisahar
- v) Agansol Municipal Corporation
- vi) Kult
- vii) Jamuria
- viii) Agansol
- ix) Raniganj
- x) Bankura Municipality
- xi) Bhatpara Municipality
- xii) Habra Municipality

*SMM (Shelter)*

Director SULM <wbsulm@gmail.com>

Submission of progress under SUH of DAY-NULM

Ravi Marichamy <ravi.nulm@gmail.com>

Thu, May 12, 2016 at 12:15 PM

To: chaitanya ghmc <mkchaitanyaghmc@gmail.com>, karnataka.sulm@gmail.com, kavitha M R <kavitha.sullia81@gmail.com>, Ahmed Tahreem <ahmed.tahreem@gmail.com>, SUH & SUSV GULM <suh.gulm@gmail.com>, wbsulm@gmail.com, PMU SUDA <pmusuda@gmail.com>, SMMU NULM <nulmsudauk@gmail.com>, Gajanan Jagate <shelter.nulm@gmail.com>, SUDA SUDA <apdsuda@gmail.com>, SANJAY JOSHI <sanjayjoshi71@gmail.com>

Dear All SMMU -Experts of Social Infrastructure,

In Continuation of the review proposed to be held on 18th of MAY-16 , kindly submit the progress of shelters and the EC held in cities from (Jan-16 to April-16), decision taken in the EC for progressing SUH components, in the enclosed formats forwarding for your reference.


And up date all data / progress of SUH components in the online MIS of DAY-NULM by coordinating CMMUs.

Thank you,
With Regards
R.M.Ravi,

National Mission Manager - Social Mobilisation & Institution Development,
National Mission Management Unit (NMMU),
National Urban Livelihood Mission,
Ministry of Housing & Urban Poverty Alleviation (MoHUPA),
Nirman Bhawan, Government Of India, New Delhi

Mobile: + 9650884107

2 attachments

 **Format for submission of Progress of shelters..xls**
36K

 **Annexures-IV Information on Executive Committee (EC) at City Level (1).xls**
21K

Progress of Shelters Sanctioned under SUH -DAY-NULM: Name of the State:

(As on 30-04-2016)

[illegible]

Annexure - IV

Shelter for Urban Homeless (SUH) under NULM

Information on Executive Committee (EC) at City Level

Name of the State/UT

[illegible]

SUMMARY OF DPR FOR SHELTER FOR URBAN HOME LESS

Name of the City : Bhatpara

Proposal for Construction or refurbishment:

No. of Shelters already sanctioned
(for Construction and refurbishment) - Nil

Name of ULB: Bhatpara Municipality

Name of the shelter with Ward
No: Shelter for Urban Homeless at Ward
No.- 31,J.L.No-5

Capacity Proposed: 50

Proposed Location: Bhatpara


No. of existing Shelters
Operational in ULB:
(i) Under NULM - NIL
(ii) From Other schemes - NIL
(iii) Total - Nil

Total Capacity of existing
Shelters
(i) Under NULM - NA
(ii) From Other schemes - NA
(iii) Total - NA

Sl. No	Parameters	Details	Remarks
1	Is the City a NULM city as per the norms of NULM?	Yes	Bhatpara Municipality area as per norms of NULM
2	Total Population of the ULB as per the Census 2011 (as mentioned in Para 3.2 of the SUH Guidelines)	390,467	
3	Brief Details of homeless survey (if any) giving year, agency, number of homeless identified etc.	Survey list attached with DPR	As per survey made by Bhatpara Municipality
4	Locations having high concentration of homeless which this shelter will cover: Distance of Shelter from those locations.	Railway Station, Below Bridge, Municipal office compound	1 K.M. Approx.
5	Space in the proposed Shelter	1. Area (sq.m) 2. Proposed capacity 3. Area per person	Infuture the proposed area may be constructed on the basis of no. of homeless.
6	Please specify the group of Urban Homeless the Shelter Would cater to viz. (a) Men (b) Women/Single Women and their dependet Children (c) Children (d) aged (e) Disabled (f) Mentally Disabled (g) Family (h) Any other. (as mentioned in Para 3.3 of the SUH Guidelines)	(a) Men (b) Women/Single Women and their dependet Children (c) Children (d) aged (e) Mentally Disabled (f) Family	Homeless mainly covered from 5 to 70 Years age various category as per survey.

7	Details Land on which Shelter is Proposed to be built (as mentioned in Para 9.4 & 9.6 of the SUH Guidelines)	Area Plot No. Location Owner of Land as per Land records	731.605 m ² 2196 Narayanpur, Kutubpur, Mouza-Panpur J.L. No-5, Ward No.-31, Dag No-380(R.S.) Municipality	Excess available land is there for future construction
8	Details of Lease /agreement /permission under which land is being used for Shelter:	Municipality has authority to sanction permission.		
9	Please specify the facilities to be provided in the Shelter: (as mentioned in the para 4 of the SUH Guidelines)	N.A.		
	a) Well ventilated room	Yes		
	b) Water and Sanitation Arrangements	Yes		
	c) Standard Lighting	Yes		
	d) Cleaning and Maintenance of other services	Yes		
	e) Common Kitchen	Yes		
	f) Any other			
10	Estimated Cost Of Shelter:			
	i) Site Development			
	ii) Civil Works including(internal electricity,sanitation and water)	120.79 lakhs		
	iii) External electricity Connection	0.50 lakhs		
	iv) External Water connection			
	v) Furniture and other equipments	8.71 lakhs		
	vi) any other	7.99 lakhs		
	vii)Total			
11	Type of Construction, Material etc.	RCC framed structure As per specification and drawing		
12	Rate proposed for Construction and refurbishment ; Specify whether the rate is as per Central Public Works (CPWD) rates or State Scheduled of Rates. (as mentioned in the para 9.5 of the SUH guidelines).	WB PWD SoR , 2014 w.e.f. 01.07.2014		
13	Weather the design is resistant to Earth Quake and similar Natural Calamities	Yes As per I.S. Code		

14	Proposed Date of Completion of Construction of Shelter with Time Line (as mentioned in the para 9.3 of the SUH guidelines).	one year	on the basis of fund flow.
15	Any other Financial Support for Construction, refurbishment and or O&M of the Shelter Through any other source other than NULM. (as mentioned in the para 9.1 & 9.2 of the SUH guidelines).	Initially contribution of ULB will utilised towards O&M of shelter.	A separate fund will be created by this Municipality to support O & M in future
16	Arrangement for convergence with other services/ entitlements.	Purely for Shelter for Homeless	
a)	Name of the Organization which has been identified for operations and Management of the proposed Shelter. Justify their selection (as mentioned in the para 8.1 of the SUH guidelines).	Bhatpara Municipality	Bhatpara Municipality will be responsible for conduction operation & management.
b)	Details of the arrangement /Agreement by which the Shelter is Proposed to be managed in the first five years of it's existence (as mentioned in the para 9.8 of the SUH guidelines).	Details arrangement to be made by Bhatpara Municipality as per guideline of SUH	
c)	Details of cost estimates foe Operation and Management of the Shelter including Staff and theirsalararies (as mentioned in the para 11.6 of the SUH guidelines).	Enclosed	A separate cost estimate is annexed with D.P.R. for O & M Plan.
d)	Plan for sustaining the Shelter after 5 years of operation under NULM (as mentioned in the para 9.8 of the SUH guidelines).	Municipality will arrange fund for sustaning the Shelter after 5 Years.	After Five years operational and management will be arranged by Municipality.


Signature :

Name with seal of
the Implementing Agency:


Bhatpara Municipality

Monthly status of SUH, a component under DAY-NULM

MONTH : APRIL, 2016

MONTH : APRIL, 2016

NEW CONSTRUCTION

Sl No.	Name of ULB	Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	O&M Cost 5Year (Rs. In Lakh)	Total Project cost (Rs. In Lakh)	Date of Commencement of work	Date of completion	Total expenditure incurred (Rs. in Lakh)	Physical progress achieved in details (Photograph annexed if applicable)	Remarks
FINANCIAL YEAR 2014-15											
1	Krishnagar	Jail Road, Ward No. 4, Mouza: Gobindasarak, KM	50	18.03.2015	30.1	121.74	11.07.2015	29.01.2016	94.62	Completed	To be functional soon
2	Howrah	9, KOILPUR LANE, BOROUGH-IV, WARD NO.32	50	18.03.2015	30.1	123.8					Formalities of tendering Procedure almost completed, works to be commenced soon.
3	Howrah	38 COWIES GHAT ROAD, BOROUGH-IV, WARD NO. 36	50	18.03.2015	30.1	123.8					Formalities of tendering Procedure almost completed, works to be commenced soon.
FINANCIAL YEAR 2015-16											
4	Haldia	Mouza: Chackrabortyachak, J.L. No-160, Plot No. 16, Word No. 17	50	19.06.2015	30.1	123	09.11.2015	27.10.2016	30.2	48%	
5	Durgapur	MOUZA: KHATPUR, J.L. NO. 59, P.S. KANKSA, R.S. PLOT NOS. 32(P), 33(P), 43(P), 46(P), 47(P), 49(P), 50(P), 53(P), 54(P)	50	19.06.2015	30.1	119.96	24.04.2016	Within 28.02.2017		10%	

New Construction											
Sl No	Name of ULB	Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	O&M Cost /Year (Rs. In Lakh)	Total Project cost (Rs. In Lakh)	Date of Commencement of work	Date of completion	Total expenditure incurred (Rs. in Lakh)	Physical progress achieved in details (Photograph annexed if applicable)	Remarks
6	Nabadwip	Prafullanagar, Ward No-24	50	19.06.2015	30.1	121.93	16.09.2015	31.10.2016	48.447	75%	
7	Coochbehar	Shantiban, Ward No. 10, Plot No. LR 4726 & 4728, Khatian No. LR 4050	50	19.06.2015	30.1	123.02	18.01.2015	21.08.2016	15.33	40%	
8	Jalpaiguri	MOUZA: KHARIA, I.L. NO.07, PLOT NO. R.S. 937(P), WARD NO. 10	50	31.07.2015	30.1	122.04	04.01.2016	30.12.2016		20%	
9	Berhampore	WARD NO. 05, J.L. NO. 100, PLOT NO. 1560/3415, 1561, 1561/3456, 1561/3987	50	31.07.2015	30.1	123					Tendering stage, likely to be started by June, 2016
10	Barrackpore	Dag. No- 2196, MOUZA: CHANAK, J.L. NO. 4, HOLDING NO.151(26), M.P. ROAD, WARD NO.-15	50	16.12.2015	30.1	124.05					Tender formalities almost completed, work order to be issued soon
11	Chandannagar	PLOT NO. 175, J.L. NO. 01, WARD-12, MOUZA: CHANDERNAGAR	50	16.12.2015	30.1	124.96					Tendering stage
12	Bongaon	PLOT NO. 175, J.L. NO. 01, WARD-12, MOUZA: CHANDERNAGAR	50	16.12.2015	30.1	124.26	03.03.2016	within 31.12.2016	0	20%	
13	Halisahar	Siber Gali Choudhuri para Road, Ward no. 6, Mouza: Halisahar, Plot No. 1022, 1023, 1025, 1025/1615, 1026	50	16.12.2015	30.1	124.26					Tendering stage
TOTAL			650		391.3	1599.82			188.6		

COOCH BEHAR MUNICIPALITY

FAX : 03582-222656 **COOCH BEHAR** PHONE : 03582-222286

Memo No.- PWD./ / 16

Date-

From : The Chairperson,
Coochbehar Municipality
Coochbehar


To : The Executive Engineer,
M.E. Directorate, Cooch Behar Division, Cooch Behar

Subj: Monthly Status Report of Construction of Shelter for Urban homeless under DAY-NULM

Sir,

Enclose here with the Monthly Status Report as on 30.04.2016 of Construction of Shelter for Urban homeless under DAY-NULM of this Municipality as required.

Yours faithfully


Chairperson
Cooch Behar Municipality
Cooch Behar

Memo No.: PWD. / 131(1) / 16

Date- 09/05/16

Copy forwarded to:-

- ✓ 1) The Director, State Urban Development Agency (SUDA), H-C Block, Sector - III, ILGUS BHAWAN,
Bidhan Nagar, Kolkata - 106


Chairperson
Cooch Behar Municipality
Cooch Behar

Name of the U.B.	COOCH BEHAR MUNICIPALITY
------------------	--------------------------

Status as on:	30-04-2016
---------------	------------

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	19-06-2015	106.45	15.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	Rs. 15.34	Ground Floor Roof completed, Casting of all Columns of 1st Floor is in progress.

Executive Engineer
MEDTE., Cooch Behar Division
Govt. of West Bengal

S.A.E.
Cooch Behar Municipality
Sub Assistant Engineer
Cooch Behar Municipality
Cooch Behar

Executive Officer
Cooch Behar Municipality
Cooch Behar Municipality
Cooch Behar

Chairperson
Cooch Behar Municipality
Cooch Behar
Chairperson
Cooch Behar Municipality
Cooch Behar

Format for Monthly status of SUH,a component under DAY-NULM

Name of the UEB Bongaon Municipality

Status as on 30.04.2016

Amount Rs. in Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency) a	Others cost (Cost of Utensiles & Furniture etc.) b	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days	36.43	12.14	48.57		Photograph enclosed	Site Changed. Previous location (Milan Pally, Pallyshree Ward No- 19) & Present location (Champaberia Ward no. 07)

[Signature]
 Asst. Engineer
 Bongaon Municipality

[Signature]
 Accountant
 BONGAON MUNICIPALITY

[Signature]
 Chairman
 Bongaon Municipality
 BONGAON MUNICIPALITY



Phone : 240-006241-279

SS: 03

স্মারক : ২৬০-০০৬, ২৪১-২৭৯
ফ্যাক্স : ০৩৪৭২১

শহর সনসদ পর্ষদের কার্যালয়,
নবদ্বীপ পৌরসভা, পোষ্ট নবদ্বীপ, জিলা-নদিয়া।
OFFICE OF THE BOARD OF COUNCILLORS
NABADWIP MUNICIPALITY.
P.O. NABADWIP, DIST. NADIA.

30(SD)
19
31/5/16

Memor. No. : 192/A/NM/16-17

তারিখ :

Date : 30.5.16

From : The Chairman, Nabadwip Municipality, Nabadwip.

কৃতকর্তা :

To :

The Joint Secretary,
Govt. of W.B., Department of Municipal Affairs,
Writers' Buildings,
Kolkata-01.

S.M.M./S.K. (L)

**Sub: - Submission of Utilization Certificate for Selter
of urban Homeless under N.U.L.M**

Ref No. : - SUDA-23/2014/1258 dt. 21.9.15.

Sir,

Enclosed kindly find herewith an Utilization Certificate along with progress report of
Expenditure for **Selter of urban Homeless under N.U.L.M** during 2015-16 which may be
acknowledged.

This is for your kind information.

Yours faithfully,

Chairman
Nabadwip Municipality.

Encl.: As stated.

Dr. WDA
May please see
b go

2738-JS (MC)
31/05/16

**FORM OF UTILISATION CERTIFICATE PRESCRIBED IN S.R.330A OF TREASURY RULES,
WEST BENGAL AND THE SUBSIDIARY RULES MADE THERE UNDER, VOLUME-I.
Utilization Certificate in the Form Prescribed Under S.R.330A.**

Head of A/c - Selter of urban Homeless under N.U.L.M.

Certified that out of Rs. 48,77,000.00 (Rupees Forty eight lakh seventy seven thousand) only of grant-in-aid as sanctioned during the year 2015-16 in favour of Nabadwip Municipality under the Department of Municipal Affairs, Government Order No. given in the margin and Rs. _____ on account of unspent balance of the previous year, a sum of Rs 48,44,681.00 has been utilized for the purpose of which it was sanctioned and that the balance of Rs. 32,319.00 remaining unutilized at the end of the year has been surrendered to Government vide No. _____.

<u>Sl.No</u>	<u>G.O.No. & Date.</u>	<u>Amount (In Rs.)</u>
	<u>SUDA-23/2014/1258 dt. 21.09.15.</u>	<u>48,77,000.00</u>


_____ dated _____ and will be adjusted towards the grant-in-aid payable during the year.

2. Certified that I have satisfied myself that the condition which the grant-in-aid was sanctioned have been duly fulfilled and that I have exercised to following checks to set that the money was actually utilized for the purpose for which are exercised.

KINDS OF CHECK EXERCISED:

(i) Plan, Estimate & Tenders, (ii) Measurement Book, (iii) Work Register, (iv) Site Verification, (v) Cash Voucher,

3. Grants-in-aid were drawn under T.V.No. _____ Dated _____


Chairman,
Nabadwip Municipality.

Chairman
Wade's Municipal

[illegible]

Sri Mohan Bose
Chairman
Jalpaiguri Municipality

RESIDENTIAL ADDRESS:
MOHURIPARA, JALPAIGURI
Phone-231637(Res), 231096(Chamber)
Fax No- 231096, 230050(Office)

MEMO NO... /M....

DATE -

To
The Executive Engineer,
Municipal Engineering Directorate,
Racecourse Para,
Jalpaiguri.

Shelter & S.E.

Sub: Submitting a monthly status report of Construction of shelter for urban homeless.
under DAY- NULM.

Dear Sir,

I am here with sending the monthly progress report as per proforma given from SUDA.

This is for your kind information and necessary action from your good end

Thanking you,

Mohan Bose
Chairman,

Jalpaiguri Municipality.

MEMO NO. *337-1/3* /M....

DATE *5.5.2016*

Copy to:

- 1) Sri. Sandip Mahato, M.C.I.C (J.M)
- 2) Sri. Jasoprakas. Debdas, S.A.E (J.M)
- 3) *✓* Sri. Tapash Dutta, O.S (J.M)

Mohan Bose
Chairman

Jalpaiguri Municipality

Format for Monthly status of SH, a component under DAY- NULM

Name of the ULB: Jalpaiguri Municipality

Status as on April 2016

Amount Rs. In Lakh

Location of the Shelter	Capacity of each shelter(beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency) (a)	Other Cost(Cost of Utensiles & Furniture etc) (b)	O&M Cost per year	Total project cost (a+b)	Date of Commencement of work	Expected date of Completion	Central	State	Total	Total Expenditure incurred	Physical progress achieved in details(Photograph annexed if applicable)
Race course para in ward no.10	50	31/07/2015	Rs.84,70,670	NIL	NIL	Rs.84,70,670	04/01/2016	04/06/2016	36.61	12.20	48.81	NIL	All Column foundation casting Complete, Tie beam under preparation.

Chairman

Jalpaiguri Municipality



Director SULM <wbsulm@gmail.com>

Details of SUH

Krishnanagar Municipality <sulm.krishnanagar@gmail.com>
To: wbsulm@gmail.com

Tue, May 17, 2016 at 2:09 PM

please see attachment..



Details of Shelter for Urban Homeless.docx
13K

Shelter 2 P1

Details of Shelter for Urban Homeless

Total room – 12 (included all)

Kitchen – 1

Dining room – 1

Bed – 50 available now (provision have for 100)

Bathroom – 8

Toilet – 4

Latrine – Indian style -4

Western style -4

Basin – 12

18/05/2016


Name of the ULB : Berhampore Municipality

Format for Monthly Status of SUH, a component under DAY-NULM

Status as on 18/05/2016

Amount Rs. in Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (with 3% Contingency) a	Others Cost (Cost of Utensils & Furniture etc.) b	O & M Cost per year	Total Project cost (a+b)	Date of Commencement of Work	Excepted date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Alternative site proposal submitted onward	50	31/7/15	3.48	-	6.02	122.89	It would be decided on the next meeting of the NULM-Executive Committee to be held on 01/06/16	-	36,87,000	12,29,000	49,16,000	Nil	Land selection completed. Tendering process will be completed within July'16.


Executive Officer
Berhampore Municipality
18/5/16

Sri Mohan Bose
Chairman
Jalpaiguri Municipality

RESIDENTIAL ADDRESS:
MOHURIPARA, JALPAIGURI
Phone-231637(Res), 231096(Chamber)
Fax No- 231096 , 230050(Office)

MEMO NO... /M....

DATE -

To
The Executive Engineer,
Municipal Engineering Directorate,
Racecourse Para,
Jalpaiguri.


Sub: Submitting a monthly status report of Construction of shelter for urban homeless.
under DAY- NULM.

Dear Sir,

I am here with sending the monthly progress report as per proforma given from SUDA.

This is for your kind information and necessary action from your good end

Thanking you,


Chairman,

Jalpaiguri Municipality.

MEMO NO. 337-1/3/M....

DATE - 5.5.2016

Copy to:

- 1) Sri. Sandip Mahato , M.C.I.C (J.M)
- 2) Sri. Jasopras, Debda, S.A.E (J.M)
- 3) Sri. Tapash Dutta, O.S (J.M)


Chairman,

Jalpaiguri Municipality

Format for Monthly status of SUH, a component under DAY- NULM

Name of the ULB: Jalpaiguri Municipality

Status as on April 2016

Amount Rs. in Lakh

Location of the Shelter	Capacity of each shelter(beds)	Date of approval by PSC	Civil & Electrification Cost(with 3% Contingency)	(a)	Other Cost(Cost of Utensiles & Furniture etc)	(b)	O&M Cost per year	Total project cost	(a+b)	Date of Commencement of work	Expected date of Completion	Central	State	Total	Total Expenditure incurred	Physical progress achieved in details(Photograph annexed if applicable)
Race course para in ward no.10	50	31/07/2015	Rs.84,70,670	Rs.84,70,670	NIL	NIL	NIL	Rs.84,70,670	Rs.84,70,670	04/01/2016	04/06/2016	36.61	12.20	48.81	NIL	All Column foundation casting Complete, Tie beam under preparation.

[Signature]
Chairman

Jalpaiguri Municipality

COOCH BEHAR MUNICIPALITY

FAX : 03582-222656 **COOCH BEHAR** PHONE : 03582-222286

Memo No.- PWD./ / 16

Date-

From : The Chairperson,
Coochbehar Municipality
Coochbehar


To : The Executive Engineer,
M.E. Directorate, Cooch Behar Division, Cooch Behar

Subj: Monthly Status Report of Construction of Shelter for Urban homeless under DAY-NULM

Sir,

Enclose here with the Monthly Status Report as on 30.04.2016 of Construction of Shelter for Urban homeless under DAY-NULM of this Municipality as required.

Yours faithfully



Chairperson
Cooch Behar Municipality
Cooch Behar

Memo No.: PWD. / 131(1) / 16

Date- 09/05/16

Copy forwarded to:-

- ✓ 1) The Director, State Urban Development Agency (SUDA), H-C Block, Sector – III, ILGUS BHAWAN,
Bidhan Nagar, Kolkata - 106


Chairperson
Cooch Behar Municipality
Cooch Behar

Name of the U.B.	COOCH BEHAR MUNICIPALITY
------------------	--------------------------

Status as on:	30-04-2016
---------------	------------

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) a	Others Cost (in Lakh) (Cost of utensils & Furniture etc.) b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	19-06-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	Rs. 15.34	Ground Floor Roof completed. Casting of all Columns of 1st Floor is in progress.

Executive Engineer
MEDLE, Cooch Behar Division
Govt. of West Bengal

S.A.E.
Cooch Behar Municipality
Sub Assistant Engineer
Cooch Behar Municipality
Cooch Behar

Executive Officer
Cooch Behar Municipality
Cooch Behar

Chairperson
Cooch Behar Municipality
Chairperson
Cooch Behar Municipality
Cooch Behar

Format for Monthly Status of SUH, a component under DAY-NULM

Name of the ULB : Berhampore Municipality

Status as on

18/05/2016

Amount Rs. in Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (with 3% Contingency) a	Others Cost (Cost of Utensiles & Furniture etc.) b	O & M Cost per year	Total Project cost (a+b)	Date of Commencement of Work	Excepted date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Alternative site proposal submitted onward	50	31/7/15	3.48	-	6.02	122.89	It would be decided on the next meeting of the NULM-Executive Committee to be held on 01/06/16	-	36,87,000	12,29,000	49,16,000	Nil	Land selection completed. Tendering process will be completed within July'16.


Executive Officer
 Berhampore Municipality
 18/5/16



Director SULM <wbsulm@gmail.com>

Request for submission of progress report under SUH-Reg

1 message

Ravi Marichamy <ravi.nulm@gmail.com>

Tue, May 10, 2016 at 12:27 PM

To: wbsulm@gmail.com

To,
Mr. Soumin
SMM-Social Infrastructure.
West Bengal State

Dear sir,
please submit a progress report for the SUH component-up to April-16.(Total shelter sanctioned: New, Refurbishment,O&M). City wise shelters in construction and shelters in operation etc.

There is one review by the Honorable Secretary, MoHUPA on 18th of May, hence as we discussed kindly forward a status report with the approval of the Mission Director.

Thank you
With Regards
R.M.Ravi,

National Mission Manager - Social Mobilisation & Institution Development,
National Mission Management Unit (NMMU),
National Urban Livelihood Mission,
Ministry of Housing & Urban Poverty Alleviation (MoHUPA),
Nirman Bhawan, Government Of India, New Delhi

Mobile: +91 9650884107

बी. के. अग्रवाल, आई.ए.एस.

B. K. AGARWAL, I.A.S.

Tel. : 011-2306 1630

Telefax : 011-2306 3549

E-mail : brijkumar.mhupa@nic.in



सत्यमेव जयते

संयुक्त सचिव

भारत सरकार

आवास और शहरी गरीबी उपशमन मंत्रालय
निर्माण भवन, नई दिल्ली-110011

JOINT SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF HOUSING
& URBAN POVERTY ALLEVIATION
NIRMAN BHAVAN, NEW DELHI-110011

D.O.NO.K-14012/9/2016-UPA-II(FTS-15593)

Dated 11th May, 2016

Dear Sir,

A meeting is being convened to review the progress of the implementation of DAY-NULM in the States under the Chairpersonship of Secretary (HUPA) on 18.05.2016 at 10.30 AM with the following agenda:

- (i) Physical progress under all components of NULM during the year 2016-17.
- (ii) Financial progress during 2015-16 including status of submission of provisional UCs for 2015-16, Audit report and final UCs of 2014-15 release of state matching share etc.
- (iii) Status of establishment of SMMU & CMMU's
- (iv) Status of constitution and meeting of GC and EC in the State/UT
- (v) Progress of SUH Scheme including number of shelters planned, number of shelters approved, expenditure incurred, status of shelters approved for construction/refurbishment/O&M, operation shelters, facilities provided, etc.
- (vi) Progress of setting up CLCs
- (vii) Achievements under 15 Points Programme for Minorities.
- (viii) Suggestions for changes in guidelines, for better implementation of this programme.
- (ix) Status of framing of Rules under the Street Vendors(Protection of Livelihood and Regulation of Street Vending) Act,2014
- (x) Action Plan for implementation of DAY-NULM during 2016-17

2. You are requested to attend the meeting at 10.30 AM on 18.05.2016 at 120-G, NBO Conference Hall, Nirman Bhavan, New Delhi along with latest status report in respect of implementation of the Scheme in your state.

With regards,

Yours sincerely

(B.K. Agarwal)

Secretary in charge of NULM

Government of -Andhra Pradesh/Bihar/Chhatisgarh/Delhi/Gujarat/Jammu & Kashmir/Kerala/Karnataka/ Madhya Pradesh/Maharashtra/ Odisha/Rajasthan/ Tamilnadu/Telangana/Uttar Pradesh/West Bengal

Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB:- Nabadwip Municipality

Status as on Apr-16

Amount Rs. in Lakh

Location of the Shelter	Capacity of each shelter(Beds)	Date of approval by PSC	Civil & Electrification cost(with 3% contingency)	Others cost (Cost of utensils & Furniture)	O & M cost per year	Total project cost (a+b)	Date of commencement of work	Expected date of completion	Fund Received			Total Expenditure Incurred	Physical progress
									Central	State	Total		
Pratulanagar, Ward No-24	50	19/06/2015	105.43 Lakh	8.71 Lakh	30.10 Lakh	121.93 Lakh	16-09-2015	Jun-16	3657750	1219250	48,77,000	48,44,681	75%



Chairman
Nabadwip Municipality
Nabadwip Municipality

18.5.16



Office of the
Haldia Municipality


Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. : _____

Date : _____

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.



Handwritten notes:
- 47A
- SPM (Shelter)
- 19/5/16

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 31.04.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

sd
Chairman
Haldia Municipality.

Memo No. 2371(1)/H.M./2016

Date: 3.5.16

Copy for information to:-

- ✓ 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106

Handwritten notes:
T/O
10-05-16



Handwritten signature: 3.5.16
Chairman
Haldia Municipality.
Chairman
HALDIA MUNICIPALITY

Name of the ULB: HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Status as on : 31.04.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	30.2	48%

[Signature]
City Project Officer (NULM)
&
Executive Officer
Haldia Municipality

[Signature]
Chairman
Haldia Municipality
&
Chairman
HALDIA MUNICIPALITY



List of ULBs to attend Annual Action Plan 2016-17
Meeting to be held on 11, 13, 18 and 19th of April 2016

Sl. No.	ULB	Date	Venue
11 th April 2016 (11 A.M. – 1.30 P.M.)			
1	Baidyabati	11.04.2016	SUDA, Conference Hall
2	Bansberia	11.04.2016	
3	Bhadreswar	11.04.2016	
4	Champdany	11.04.2016	
5	Chandannagar	11.04.2016	
6	Hooghly Chinsurah	11.04.2016	
7	Rishra	11.04.2016	
8	Serampore	11.04.2016	
11 th April 2016 (2.30 P.M. – 5 P.M.)			
9	Alipurduar	11.04.2016	SUDA, Conference Hall
10	Cooch Behar	11.04.2016	
11	Balurghat	11.04.2016	
12	Darjeeling	11.04.2016	
13	Siliguri	11.04.2016	
14	Khardah	11.04.2016	
15	North Dum Dum	11.04.2016	
16	Raiganj	11.04.2016	
13 th April 2016 (11 A.M. – 1.30 P.M.)			
17	Kanchrapara	13.04.2016	SUDA, Conference Hall
18	Nabadwip	11.04.2016	
19	Jalpaiguri	13.04.2016	
20	Madhyamgram	13.04.2016	
21	Berhampore	13.04.2016	
22	North Barrackpore	13.04.2016	
23	English Bazar	13.04.2016	
24	Krishnanagar	13.04.2016	
25	Habra	13.04.2016	
13 th April 2016 (2.30 P.M. – 5 P.M.)			
26	Kalyani	13.04.2016	SUDA, Conference Hall
27	Maheshtala	13.04.2016	
28	Rajpur Sonarpur	13.04.2016	
29	Suri	13.04.2016	
30	Tamluk	13.04.2016	
31	Ashokenagar Kalyangarh	13.04.2016	
32	Barasat	13.04.2016	

Sl. No.	ULBs	Date	Venue
18 th April 2016 (11 A.M. – 1.30 P.M.)			
1	Uttarpara Kotrung	18.04.2016	SUDA, Conference Hall
2	Kolkata	18.04.2016	
3	Baranagar	18.04.2016	
4	Bidhannagar	18.04.2016	
5	Bongaon	18.04.2016	
6	Dum Dum	18.04.2016	
7	South Dum Dum	18.04.2016	
8	Halisahar	18.04.2016	
18 th April 2016 (2.30 P.M. – 5 P.M.)			
9	Asansol	18.04.2016	SUDA, Conference Hall
10	Burdwan	18.04.2016	
11	Durgapur	18.04.2016	
12	Naihati	18.04.2016	
13	Titagarh	18.04.2016	
14	Panihati	18.04.2016	
15	Kamarhati	18.04.2016	
16	Santipur	18.04.2016	
19 th April 2016 (11 A.M. – 2 P.M.)			
17	Bankura	19.04.2016	SUDA, Conference Hall
18	Kharagpur	19.04.2016	
19	Medinipur	19.04.2016	
20	Haldia	19.04.2016	
21	Basirhat	19.04.2016	
22	Purulia	19.04.2016	
23	Howrah	19.04.2016	
24	Uluberia	19.04.2016	
25	Bhatpara	19.04.2016	
26	Barrackpore	19.04.2016	

Agendas for WBSULM Monthly Meeting (05-04-2016)

MIS and ME

1. MIS data entry Backlog identification with respect to Modules and ULBs
Followings modules identified with potential data deviations
 - a. SHG formation and RO entry under SMID
 - b. Add/Modify Institute/Course/Curriculum under ESTP
MPR format finalization
 - a. Understand existing format and the proposed changes
 - b. Impact on the existing compilation procedure
2. MPR compilation process
 - a. Understand existing compilation process
 - b. Different data capture options for next 6 months till all ULBs are on boarded into MIS portal with pros and cons
3. Identification of common Blockers for ULBs to access MIS portal and action plan to resolve those.
 - a. Identify POCs in all ULBs to take care of MIS portal
 - b. On board all ULBs in NULM – MIS portal – Credential creation/ Modification
 - c. Identify common constraints to access NULM MIS portal to
4. MIS training of ULB representative (CMMU MIS Manager/DEO)

FI&ME

1. Fund balance statement of CDSs
2. Plan for credit linkage SEP (I) & SEP (G)
3. Excess balance on SJSRY account
4. SHG-Bank Linkage
5. Registration of CLFs
 - a. Registration of CLFs may be reconsidered if we are envisaging CLFs to sustain themselves through income generating/profit making activities
6. CLC activities by CLFs
 - a. CLCs can be pursued by CLFs as their sustenance may be more relevantly linked with CLCs sustenance
7. Meeting with Bank Managers by ALF functionaries
8. Banking operations training for ALF members

CB&T

1. CB of SMMU level
2. CB at CMMU level
3. Cascade mode CB programmes for ROs
4. Handholding CB initiatives for COs with major thrust on the departures of SJSRY to NULM
5. Meeting with Chairpersons on a once in two months/quarterly basis sharing the progress of NULM in their respective of ULBs

S&SI

1. Monitoring mechanism development for SUHs for City Managers
2. Regular communication with MED for monitoring and evaluating the progress and construction work of SUHs
3. Identification of Personnel for communicating in the ULBs where Managers are yet to join for SUHs
4. Need based visits to construction sites

Name of the ULB:

Jalpaiguri Municipality

Status as on

March 2016

Format for Monthly status of SH, a component under DAY-NULM

S.M. Bhowmik

Amount Rs. In Lakh

Location of the Shelter		Rate course para in ward no.10
Capacity of each shelter(beds)		50
Date of approval by PSC		31/07/2015
Civil & Electrification Cost(with 3% Contingency) (a)		Rs 84,70,670
Other Cost(Cost of Utensiles & Furniture etc) (b)		NIL
O&M Cost per year		NIL
Total project cost (a+b)		Rs 84,70,670
Date of Commencement of work		04/01/2016
Expected date of Completion		04/06/2016
Central	36.61	
State	12.20	
Total	48.81	
Total Expenditure incurred		NIL
Physical progress achieved in details(Photograph annexed if applicable)		Photograph attached

Sub-Assistant Engineer
Jalpaiguri Municipality

22/4/2016

AMRUT KHA PATI
Executive Officer
Jalpaiguri Municipality

Chairman

Jalpaiguri Municipality

Name of the
ULB:

COOCH BEHAR MUNICIPALITY

Status as on:

30-03-2016

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency) ^a	Others Cost (in Lakh) (Cost of utensiles & Furniture etc.) ^b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Excepted date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	19-06-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	committed - Rs. 15.33	All Columns casted upto bottom of G.F. Roof Beam and shuttering for G.F. Roof Slab is in progress.

20/3/16
Chairperson
Cooch Behar Municipality
Cooch Behar

20/3/16
Executive Officer
Cooch Behar Municipality
Cooch Behar

To
THE DIRECTOR, SUBA

ANNUAL ACTION PLAN :2016-17 for SUH Under DAY-NULM

Sl No.	Name of ULB	Land selection within	Submission of DPR by ULB Within	Approval of DPR in PSC	Completed the Tendering Procedure & Work Order Issue Within	Construction of SUH Will be Completed	Will be Operational
1.	Berhampore		June'2015	July' 2015	July' 2016	Within 10-12 month from Date of Work Order issued	Within Two Month from Date of Completion of Work



10/05/2016
Executive Officer
Berhampore Municipality

10/05/16
S.O.
Berhampore Municipality

17/05/16
12.05.16
13/05/16

10/05/16
S.O.
Berhampore Municipality

10/05/16
S.O.
Berhampore Municipality

STD No. : 03215

Phone : 255021, 257387 Fax : 257641

E-mail : chairmanbm@gmail.com

Website : www.bongaonmunicipality.org

Office of the Bongaon Municipality

BONGAON, NORTH 24 PARGANAS.

Sri Sankar Addhya

Chairman

BONGAON MUNICIPALITY

M. : 9002004688



Ref. No. : Memo No B.M. 716

Dated : 31-03-16

To

The Executive Engineer

24-Parganas Division -I

Municipal Engineering Directorate,

7, K.B.Bose Rd. (2nd floor) Barasat, North 24 Parganas

Kolkata - 700124

Sub: Submission of Monthly status of SUH,a component under DAY-NULM.

Sir,

I am submitting herewith the Monthly status of SUH,a component under DAY-NULM.

You are requested to take necessary action from your end.

Thanking you

Yours faithfully

Chairman

Bongaon Municipality



Encl: As stated above

Format for Monthly status of SUH, a component under DAY-NULM

Name of the ULB

Bongaon Municipality

Status as on

31.03.2016

Amount Rs. In Lakh.

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (With 3% Contingency) a	Others cost (Cost of Utensiles & Furniture etc.) b	O&M Cost per year	Total Project cost (a+b)	Date of Commencement of work	Expected date of completion	Fund received			Total expenditure incurred	Physical progress achieved indetails (Photograph annexed if applicable)	Remarks
									Central	State	Total			
Champaberia Ward no.- 07	50	16.12.2015	111.14	13.13	6.02	124.27	04.03.2016	180 days	36.43	12.14	48.57			Site Changed. Previous location (Milan Pally, Pallyshree, Ward No- 19) & Present location (Champaberia Ward no.- 07)

Accountant
BONGAON MUNICIPALITY

31/03/16
BONGAON MUNICIPALITY

Chairman
Bongaon Municipality
31/03/16
BONGAON MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB :- **CHANDERNAGORE MUNICIPAL CORPORATION**

Status as on :- **31/03/2016**

Location of the Shelter	Capacity of each shelter (beds)	Date of approved by PSC	Civil & Electrification Cost (With 3% Contingency) a	Other Cost (Cost of Utensiles & Furniture etc.) b	O & M Cost per year	Total Project Cost (a+b)	Date of Commencement of Work	Expepected date of completion			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
								Central	State	Total		
Kutirmath, Ward No. 12	50 bedded	16/12/2015	Rs. 96.41.426/-	Rs. 28.55 Lakhs	Rs. 6.02 Lakhs	124.96	N.A	36.23	12.08	48.3	N.A.	Tendering Process is going on

[Signature]
Assistant Engineer (BSUP)
Chandernagore Municipal Corporation

[Signature]
Mayor
Chandernagore Municipal Corporation



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. - Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No. :

1948/H.M./2016

Date :

29.3.16

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.



TA
SMM (Shelter), NULM
gupta

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 29.03.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Yours faithfully,

Enclo :- As stated.

Chairman
Haldia Municipality.

Memo No. _____

Date: _____

Copy for information to:-

- ✓ 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106

Pl. request
Sunder to visit
Haldia and submit
a report.
14/04/16



12/04/16

29.3.16.
Chairman

Haldia Municipality.

Chairman
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 29.03.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	16.07	45%

Chairman
Haldia Municipality



Name of the ULB:	COOCH BEHAR MUNICIPALITY
------------------	--------------------------

Status as on:	30-03-2016
---------------	------------

Location of the Shelter	Capacity of each shelter (beds)	Date of approval by PSC	Civil & Electrification Cost (in Lakh) (With 3% Contingency)	Others Cost (in Lakh) (Cost of utensils & Furniture etc.) b	O&M Cost per year (in Lakh)	Total Project cost (a+b) (in Lakh)	Date of Commencement of Work	Expected date of completion	Fund received (in Lakh)			Total expenditure incurred (in Lakh)	Physical progress achieved in details (Photograph annexed of applicable)
									Central	State	Total		
Shantiban, Ward No. 10	50	19-06-2015	106.45	16.57	6.02	123.02	18/01/2016	21/08/2016	36.91	12.3	49.21	committed - Rs. 15.33	Structural works upto bottom of GF Roof beam and Shuttering work of Beam and Roof is completed along with one (100 users) Septic Tank & Soak Well.

[Signature]
S.A.E. 30/3/16

[Signature]
Executive Officer
Cooch Behar Municipality

[Signature]
Chairperson
Cooch Behar Municipality

Cooch Behar Municipality
Sub-Assistant Engineer
Cooch Behar Municipality
Cooch Behar

Cooch Behar Municipality
Chairman
Cooch Behar Municipality
Cooch Behar

[Signature]
30/3/16
Assistant Engineer
Cooch Behar Division M.E. Div.
Govt. of West Bengal



Office of the
Haldia Municipality

Dr. B. R. Ambedkar Bhawan, Administrative Building, City Centre
P.O. / Debhog, Haldia, Purba Medinipur, West Bengal

☎ : 03224-252996/252997
255051 / 253410
Fax : 252154

Memo No.:

1948/HM/2016

Date:

29.3.16

To
The Executive Engineer,
Municipal Engineering Directorate,
Purba Medinipur Division,
Tamluk, Purba Medinipur.

SMM (Shelter)

Subject : Submission of Monthly Status Report of Shelter for Urban Homeless (SUH) under DAY-NULM Programme within Haldia Municipality.

Ref : SUDA-23/2014(Pt)/677 dated 21.03.2016.

Sir/Madam,

The Monthly Progress Report as on 29.03.16 in five sets for ongoing work of Shelter for Urban Homeless (SUH) under NULM Programme within Haldia Municipality is enclosed herewith for your perusal & kind acceptance please.

Thanking you,

Enclo :- As stated.

Yours faithfully,


Chairman

Haldia Municipality.
Chairman

HALDIA MUNICIPALITY

Memo No. _____

Date: _____

Copy for information to:-

- 1) The Director SUDA
SUDA BHAVAN
H-C Block, Sector-III
Bidhannagar, Kolkata-7000106

o/c




Chairman

Haldia Municipality.

Chairman
HALDIA MUNICIPALITY

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 29.03.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	16.07	45%

Chairman
Haldia Municipality



S.M. (Shelter)
R. S.

Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 29.03.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensiles & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in detail (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chackrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	16.07	45%

01.04.16
Assistant Engineer,
East Midnapur Division
Muzoora Lal Dey
Govt of W. Bengal

CLK
D.M.
Executive Engineer,
East Midnapur Division
(M E Dte.) Jamluk
Govt of West Bengal

Chairman
Haldia Municipality
29.03.16



Format for Monthly status of SUH, a component under Day-NULM

Name of the ULB: HALDIA MUNICIPALITY

Status as on : 29.03.16

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval of PSC	Civil & Electrification Cost (With 3% Contingency) a.	Others Cost (Cost of Utensils & Furniture etc.) b.	O&M Cost per Year	Total Project Cost	Date of Commencement of work	Expected date of Completion	Fund received			Total Expenditure incurred (in Lakhs)	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Mouza: Chakrobartychak J. L. No.-160 Plot No-16 Ward No-17	50 Bedded	19.06.15	109.63	13.37	6.02	123.01	09.11.15	27.10.16	36.9	12.3	49.2	16.07	45%

Chairman
Haldia Municipality





Director SULM <wbsulm@gmail.com>

Nabadwip Municipality

Chairman Nabadwip <chairmannabadwip@gmail.com>

Tue, Mar 29, 2016 at 1:04 PM

To: wbsulm@gmail.com

pl. see the attachment.



001.jpg
819K

57m (shel for)
(Signature)

Nabardwip Municipality

Format for Monthly status of SUH, a component under DAY-NULM

Status as on

Mar-16

Amount Rs. in Lakh

[illegible]

Chairman
Nabadwip Municipality
Chairman
Nabadwip Municipality

KRISHNANAGAR MUNICIPALITY

Memo.no. 8044/17-555/16

dated 22-03-2016

From : The Executive Officer,
Krishnanagar Municipality.

To : The Director,
State Urban Dev. Agency(SUDA) &
State Mission Director, NULM
"ILGUS BHAWAN"
HC -BLOCK, SECTOR-III, Bidhan nagar,
Kolkata - 700 106.



Handwritten signature/initials

Ref : Your memo.no. SUDA-23/2014(Pt)/677 Dated 21/3/2016

Sub : Monthly Status Report of Construction of Shelter for Urban Homeless under DAY-NULM.

Sir,

With reference to above, I am sending herewith the a Copy of the Monthly Status Report of Construction of Shelter for Urban Homeless under DAY-NULM in Krishnanagar Municipality in supplied format duly filled in, and signed by the Executive Engineer, Municipal Engg. Dte, Nadia Division, Krishnanagar together with a copy of Photograph of the Construction of the Shelter for Urban Homeless under NULM in this Municipality as sought for.

Encl : As stated above.

Yours faithfully,

Handwritten signature
22/03/16.
Executive Officer,
Krishnanagar Municipality.

Executive Officer
KRISHNAGAR MUNICIPALITY

Memo.no. _____

Dated _____ 2016.

Copy forwarded for information & necessary action to the Executive Engineer, Municipal Engg. Dte. Nadia Division, D.L.Roy Road, Krishnanagar, Nadia.


Executive Officer,
Krishnanagar Municipality


FORMAT FOR MONTHLY STATUS OF SUH, A COMPONENT UNDER DAY-NULM

Name of ULB: Krishnanagar Municipality

Status as on: 22.03.2016
Amount Rs. In Lakh

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval by PSC	Civil and electrification cost (with 3% contingency)	other cost (cost of utensils and furniture etc)	O & M cost per year	Total Project cost	Date of commencement of work	Date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Jail Road, Ward No: 4, Mouza: Gobindasarak, Krishnanagar Municipality.	50	18.03.2015	105.24	16.50	6.02	121.74	11.07.2015	29.01.2016	70.97	23.65	94.62	94.62	completed in all respect.


 28/3/16
 Executive Engineer
 Nadia Division M.E. Dte.
 Deptt. of M.A. W.B.



 22.03.16
 Executive Officer
 KRISHNANAGAR MUNICIPALITY

FORMAT FOR MONTHLY STATUS OF SUH. A COMPONENT UNDER DAY-NULM

Name of ULB: Krishnanagar Municipality

Status as on: 22.03.2016
Amount Rs. In Lakh

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval by PSC	Civil and electrification cost (with 3% contingency)	other cost (cost of utensils and furniture etc)	O & M cost per year	Total Project cost	Date of commencement of work	Date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Jail Road, Ward No: 4, Mouza: Gobindasarak, Krishnanagar Municipality.	50	18.03.2015	105.24	16.50	6.02	121.74	11.07.2015	29.01.2016	70.97	23.65	94.62	94.62	completed in all respect.


 22.03.16
 Executive Officer
 KRISHNAGAR MUNICIPALITY



Director SULM <wbsulm@gmail.com>

Monthly status report of construction of Shelter for Urban Homeless under DAY-NULM

CHAIRMAN KRISHNAGAR MUNICIPALITY <chairmankm@gmail.com>
To: wbsulm@gmail.com

Mon, Mar 28, 2016 at 4:40 PM

Please find the attachments

--
Regards,

Chairman
KRISHNANAGAR MUNICIPALITY

Chairman (Shelter)
Ch. Rao

3 attachments



20160213_145900.jpg
1626K



20160213_145904.jpg
1089K



KM.pdf
359K

KRISHNANAGAR MUNICIPALITY

Memo.no. 8044/17-555/16

dated 22-03-2016

From : The Executive Officer,
Krishnanagar Municipality.

To : The Director,
State Urban Dev. Agency(SUDA) &
State Mission Director, NULM
"ILGUS BHAWAN"
HC -BLOCK, SECTOR-III, Bidhan nagar,
Kolkata - 700 106.

Ref : Your memo.no. SUDA-23/2014(Pt)/677 Dated 21/3/2016


Sub : Monthly Status Report of Construction of Shelter for Urban Homeless under DAY-NULM.

Sir,

With reference to above, I am sending herewith the a Copy of the Monthly Status Report of Construction of Shelter for Urban Homeless under DAY-NULM in Krishnanagar Municipality in supplied format duly filled in, and signed by the Executive Engineer, Municipal Engg. Dte, Nadia Division, Krishnanagar together with a copy of Photograph of the Construction of the Shelter for Urban Homeless under NULM in this Municipality as sought for.

Encl : As stated above.

Yours faithfully,


22/03/16.
Executive Officer,
Krishnanagar Municipality.

Executive Officer
KRISHNAGAR MUNICIPALITY

Memo.no. _____

Dated _____ 2016.

Copy forwarded for information & necessary action to the Executive Engineer, Municipal Engg. Dte. Nadia Division, D.L.Roy Road, Krishnanagar, Nadia.

Executive Officer,
Krishnanagar Municipality

FORMAT FOR MONTHLY STATUS OF SUH, A COMPONENT UNDER DAY-NULM

Name of ULB: Krishnanagar Municipality

Status as on: 22.03.2016
Amount Rs. In Lakh

Location of the Shelter	Capacity of each Shelter (beds)	Date of approval by PSC	Civil and electrification cost (with 3% contingency)	other cost (cost of utensils and furniture etc)	O & M cost per year	Total Project cost	Date of commencement of work	Date of completion	Fund received			Total expenditure incurred	Physical progress achieved in details (Photograph annexed if applicable)
									Central	State	Total		
Jail Road, Ward No: 4, Mouza: Gobindasarak, Krishnanagar Municipality.	50	18.03.2015	105.24	16.50	6.02	121.74	11.07.2015	29.01.2016	70.97	23.65	94.62	94.62	completed in all respect.

[Signature]
28/2/16
Executive Engineer
Nadia Division M.E. Dte.
Deptt. of M.A. W.B.

[Signature]
22.03.16
Executive Officer
KRISHNAGAR MUNICIPALITY