

## STATE URBAN DEVELOPMENT AGENCY

"ILGUS BHAVAN"

H-C BLOCK, SECTOR-III, BIDHANNAGAR, CALCUTTA-700 091

West Bengal

SUDA-120/96(Pt.III)/	21.8.2000
Ref No	Date

From :Adviser, (Health) SUDA

To :The Sr. Audit: Officer,
ECPA,
Office of the Accountant General
(Audit) - I, WB.
4, Brabourne Road, (5th Floor)
Calcutta - 700 001.

Sub: Audit queries on the A/C. of SUDA for the period from 1998-99 to 2000-20001 (upto June 2000) in connection with RCH- Sub Project Asansol.

Sir, Kindly refer to your AQ NO.1/RCH/SUB-PROJECT/SUDA dt.13.7.2000 on the above subject.

Reply to your queries is furnished below seriatim:

- Steps have been taken for speedy implementation of the Project and it is expected that
  more progress will be achieved soon including fiscal aspect.
- 2. As we have kept waiting for progress of civil works of Health Facilities, we could not procure full quota of medicines, equipments etc. Now we are in a position to procure more medicines, equipments etc. keeping pace with civil construction and action accordingly in process
- 3. Progress report on civil procurement is annexed. MED is a self contained Govt. organisation, having monitoring infrastructure. World Bank will have post review of civil procurement.
- 4. Two vehicles are essential for smooth and speedy implementation of the project. As regards rate of hiring charges for non-a/c motor vehicle with diesel engine, it is stated that the rate of Rs.340.00 per day has been fixed by Govt. of West Bengal, Transport Deptt. Notification dt..30.10.1998 (copy enclosed for ready reference).

Tel No.: 358 6403/6421/5767, Fax No. 358 5800



- 5. The details of the fund in question are giving below:
  - a) Service charges for SHP @ Rs.500.00

-- Hiring Charges for H.P. @ Rs.2000.00

- Training Hall Hiring Charges

Total	Rs.	6.24	lakhs

" Rs. 20.37

" Rs. 1.25

Rs. 27.86 "

- b) Innovative Schemes
  - Nutrition Awareness Programme

" Rs. 41.91

TOTAL

Rs.69.77 Lakhs

Hope that the above information will serve the purpose. It is requested that the queries raised by you may kindly be treated as dropped.

Enclo: As Stated

-

Yours faithfully,

Adviser (Health),

SIDA

Audit 9 wey onthe ages of SUDA for the percent 1998-99 to 1999-200 179 2000-2001 (nfoto June 2000) in Connect on Coit RCH Anto-forject As ansol Municipal Corporation.

Frend: - SUDA Rad received June Ro 345.00 land From.
Scove for implementation Rettent-Project Acousol. Position of ant of Total Cost Project Ro 888. S2 lands for syours

in the forme 2000 total expensione hickorrect has in R 213.427 land towards different for heads Expen) ture np to June 2000 lent mainly an advance to MED Asomool- 155 lands } Asams of nee nice pare Corperation towards falary, haining Purchase of furniture etc 'h, 23.00 lande and by-Dust His for purchase of medicine & 5-60 land, Jahrry 73 members of stuff and hireing Clarges of 2 vehicles. SODA' has retained h 345-213.43 - 131.57 land.

The following points were observed in audit.

1) In last 2 years Mongh Dus A had received R. 345 larch lent expusitions. Could note made apto hi marca as a result his 1.31 lovers brown his in hand. Kinny Ital

The main Composents never medicine Rs 98:00 land, Empounty Rs 82:57 land and Ambulance purchase Rs 12:00 in 8 years. but in 2 years only 5.604 and 1.776 lash forwards medicine and exappoint have deen interred which their very meagure in compareition to todal amounts abothed a to be abothed

on 5 years: PIFfer Comment i

No report of civil soms regarding the position of Health Administrative Units from MED obtained + The agreement with the Contractor and date of handing are by the runity to AMC/SUDA by MED may be started Lo for any R 31 lakes (approx.) have been utilized out of
R155 lake riccirca by MED, Asouro 1. 98 it rast a point
that when these horrs are in slow progress there is possibility
of time overund waether any Cupue visinger monitoring
has been taken up from the SUDA to lake up strok of working
has been taken up the physical progress report of work may be position. If so, the physical progress report of were may be four ished. After release of fund SDDA has a role in in matter.

In Head Quaretes For Rote Ent- broject 3 Office & stuff Kare been appointed but for these stuff forticer 2 vehicle, (Amba Ssadare) have been hireed and it hom been that hiring Clarge Per month were vouving from R 9500 to 15000 pur vehicle. This lost is on very much higher riche. The Instification of himing 2 vehicles 7w such I made establish ment (and not be understood in and) t Further to be pointed out that Rosyo entiry chargeless of the Conformity with the wave of Fransport Depth, Sort ofwest Bengal. If here
From emp snot arder the Same may please be produced.

Demonstroped Corporation the horizon rate of control to the produced the horizon that the horizon the horizon to the produced the formula to the formula to the produced. A copy of Go of hising charge of valide may be produced. A copy of Go of hising charge of valide may be for duced.

Thre was a prossission of reevolving fund of

Rober 77 lakh walker my brok fund has
been created backer for revolving tund my
been created by from 5ml of India. If not
amount now sought for from 5ml of India. If not
when the revolving fund will be created. The

when the revolving fund will be created. The

furpose of reevolving rooms may also be stated.

Kindly offer Comment on alors points.

Forwarded to the 13/7/2006

Forwarded to the 13/7/2006

Advisor Healt, SUDA

Rett Sub-Project Asound

Rett Sub-Project Asound

Municipal Corporation Fur

favour of earty retty

Isplu Ass. Audit offe's of offe's of of the Audit offe's of the flow of the flow of the flow of the Brahourne Road cal-700001



# STATE URBAN DEVELOPMENT AGENCY

"ILGUS BHAVAN"

H-C BLOCK, SECTOR-III, BIDHANNAGAR, CALCUTTA-700 091

West Bengal

Ref No. SUDA-120/96(Pt-III)/20/

Date 26.7.2000

From: Dr. N.G.Gangopadhyay S. U. D. A

To: Sri. S.K. Mukherjee Chief Engineer M E D Bikash Bhavan

Sub: Audit query.

Sir,

Kindly find, enclosed an audit query regarding Civil procurement under RCH. Sub Project, Asansol.

You are requested kindly to offer comments on the query.
Urgent reply is solicited.

Enclo: As stated

Yours faithfully

(N.G.Gangopadhyay) Adviser(Health)

S. U. D. A

Audit query on the a/cs of SUDA for the period 1998-99 to 2000-2001 (upto June' 2000) in connection with RCH Sub-Project, Asansol Municipal Corporation.

No report of civil works regarding the position of Health Administrative Units from MED obtained.

The agreement with the contractor and date of handing over of the units to AMC/ SUDA by MED may be stated.

So far only Rs. 36 lakhs (approx) have been utilised out of Rs. 155 lakh received by MED, Asansol. Is it not a point that when the works are in slow progress, there is possibility of time everrun? Whether any supervision or monitoring has been taken up from the SUDA to take up stock of working position. If, so, the physical progress report of work may be furnished. After release of fund SUDA has a role in this matter.

AQ . No. 1/RCH Sub Project/SUDA 13.7.2000

Government of West Bengal
Office of the Chief Engineer
Municipal Engineering Directorate
Bikash Bhawan, 1st Floor, Salt Lake City, Cal-91

No. ME/ 1119 / 43-37978781-1

Dated, the 16th Aug., 2000.

From : The Chief Engineer, M. E. Directorate.

36

Dr. N.G. Gangopadhyay, Adviser(Health), SUDA.

Sub : Audit Query.

Sir,

I am to invite a reference to your memo No.SUDA-120/96 (Pt.III)/20 dated 26.7.2000 in connection with the above subject and to enclose herewith a note incorporating the replies to the queries of audit point by point.

Observations of audit regarding monitoring of the works by SUDA may be replied from your end.

Yours faithfully,

(S. K. Mukherjee) Chief Engineer, MED

16.8.00

Enclo : As stated

### Report on Civil Works - position of construction of HAU

Out of 16 units (13 Nos. HAU, 2 Nos. OPD-cum-MH & 1 No. MS) in Phase-I, Bids for 8 Nos. HAU & 2 Nos. OPD-cum-MH were invited. With Government approval work orders for 6 Nos. HAU were issued in February, 2000 and the physical progress in respect of the said 6 units is as follows :-

- Dhrupdanga, Mohishila & Ghusic.
- HAU Units at Suryanagar : Ground floor roof casting completed - Brickwork in ground floor completed brickwork in first floor in progress.
- 2. HAU at Ranganiapara
- : First floor roof casting completed Brickwork in ground floor & first floor completed.
- HAU at Chinnamasta
- : Ground floor civil works in progress.

On receipt of Govt. approval work orders for the remaining two HAUs & 2 OPD-cum-MHs are being issued (August. 2000).

It is proposed that Bidding process for the remaining 5 HAU and one MS in Phse-II will be completed by March, 2001.

As per agreement with the Contractors the dates of handing B. over of the units to AMC on completion are as follows :-

> 1. HAU at Surianagar 24-11-00 2. HAU at Dhrupdanga 22-11-00

> 3. HAU at Mohishila 22-11-00

> 4. HAU at Ghusic 22-11-00

> 5. HAU at Ranganiapara 22-11-00

> HAU at Chinnamasta 24-11-00

As the land for the Health Unit at Chinnamasta was obtained late, there may be, some time - overrun in completion of works in respect of this units.


#### C. Financial Progress

Out of Rs. 155 lakhs received by MED so far Rs. 36 lakhs (approx.) has been utilised. Payment for another Rs. 15 lakhs (Approx.) towards RA Bills is expected to be made within one week. The physical progress of works are reasonably in order and there appears to be no scope of apprehension that there will be time over-run (except Chinnamasta as mentioned earlier). In any case, all efforts are being taken by MED to ensure timely completion and also to see that financial progress bears parity with physical progress at any point of time.

> Wil hery i ( S. K. Mukherjee ) Chief Engineer, MED

sb/16-8-2000

16.8,00



## NOTIFICATION

No.: 7596-WT/3M-81/98

Calcutta, the 30th October, 1998.

In exercise of the powers conferred by clause (i) of sub-section (1) of Section 67 of the Motor Vehicles Act, 1988 (Act 59 of 1988) and in... partial modification of this deptt.'s notification no. 10876-WI dt.29.10.97, published in the Calcutta Gazette Extra ordinary of 29th October, 1997, the Governor having regard to clauses (a) to (d) of sub-section (1) of section 67 of the said Act, is pleased hereby to issue the following direction relating to the fixing of fares of Motor Cabs (Luxury Taxi) plying within the State of West Bengal with effect from 1.11.98. All other matters as contained in the previous notification no. 10876-WT dt.29.10.97 will remain unaltered.

### Casual Hiring

per K.Ms per har Rs.6.50 Rs.55.00 1. Motor vehicles (Non-AC) of all makes & models with petrol en gine excluding contessa or imported large vehicle registered as luxury taxi (motor cab) .

2. Motor Vehicles ( Rs.6.50 Rs.50.00 (Non AC) of all makes and models with deisel engine excluding contessa or imported large vehicle registered as luxury taxi (motor cab)

Min. charge Rs. 175/-

Monthly hiring @ Rs.250/- per day plus Mobil @5lit. per 2000 km. fuel @ 1 litre per 8 km. and addl. hiring charges @ Rs.20, per hour beyond first 10 hours.

Rs. 200/-

@ Rs. 340/- per day plu fuel @11 itre per 12 kms. Mobil @ 5 lit per 2500 kms. and aid hiring charges @ Rs.20 per hour beyond first 10 hrs.

By order of the Governor Sd/- S. Ghosh, Joint Secy to the Govt of West Bunga

No.: 7596/1()-WT/

dt .: 30.10.98

Copy forwarded for information and necessary action to :

- Deptt.
- 2) Bengal Taxi Association, 63/3B, Sarat Bose Rd., Cal.-25.
- 3) The secretary, STA/N.B., writers' Bldgs., Cal.-1.
- 4) Joint Council of Luxury Taxi Association, 157/B, Lenin Sarani, Cal. -73.
- 5) The Regional Transport Authority,

Asstt. Secy. to the Govt. of West Bengal dt.: 30.10.98

No.: 7596/2-WT/ Copy forwarded for information and necessary action to :

The Dy. Secy., Commerce and Industries peptt. W. B. - He is requested to kin arrange for immediate publication of this notification in official Gazettes.

Asstt.Secy.to the Govt. & West Bengal